

**OCC Approved Shutdowns for the month of April'24**

| Sl. No. | OCC Number | Name of Requesting Agency | Element Name   | Owner   | Daily/ Continuous | Reason   | RLDC Approved Start Date | RLDC Approved Start Time | RLDC Approved End Date | RLDC Approved End Time | D-3 Confirmation Date and Time | RLDC Processed Time | Shutdown Co-ordination Process Time |
|---------|------------|---------------------------|--|---------|-------------------|--|--------------------------|--------------------------|------------------------|------------------------|--------------------------------|---------------------|-------------------------------------|
| 1       | OCC_212    | AEGCL                     | BUS COUPLER BAY ( ) OF BOKO - 220KV - BUS 1 AND BOKO - 220KV - BUS 2 @BOKO - 220KV | AEGCL   | D                 | ROUTINE TESTING  | 30/Apr/2024              | 09:00                    | 30/Apr/2024            | 16:00                  | 27/Apr/2024 10:54              | 29/Apr/2024 12:10   | 49 Hours 16 Minutes                 |
| 2       | OCC_212    | POWERGRID                 | 400KV-PALATANA-SILCHAR-1   | NETC    | D                 | Insulation Resistance testing of LAs   | 29/Apr/2024              | 10:00                    | 29/Apr/2024            | 16:00                  | 26/Apr/2024 08:56              | 28/Apr/2024 10:26   | 48 Hours 26 Minutes                 |
| 3       | OCC_212    | POWERGRID                 | 220KV-BYRNIHAT (KILLING)-MISA-2  | MEPTCL  | D                 | For Bay AMP Works  | 29/Apr/2024              | 09:00                    | 29/Apr/2024            | 16:00                  | 26/Apr/2024 08:56              | 28/Apr/2024 10:26   | 48 Hours 26 Minutes                 |
| 4       | OCC_212    | NEEPCO                    | KAMENG HEP - UNIT 4  | NEEPCO  | C                 | APM WORKS  | 05/Jun/2024              | 00:00                    | 05/Jun/2024            | 23:59                  | 22/Apr/2024 18:14              | 27/Apr/2024 09:44   | 47 Hours 44 Minutes                 |
| 5       | OCC_212    | POWERGRID                 | 220KV-BYRNIHAT (KILLING)-MISA-1  | MEPTCL  | D                 | For Bay AMP Works  | 27/Apr/2024              | 09:00                    | 27/Apr/2024            | 16:00                  | 24/Apr/2024 08:07              | 26/Apr/2024 10:13   | 48 Hours 13 Minutes                 |
| 6       | OCC_212    | POWERGRID                 | PALATANA II & 400/132 KV, 200 MVA, ICT II (408)AT SILCHAR                          | POWERGR | D                 | Rectification of bay isolator motor operation.   | 26/Apr/2024              | 10:00                    | 26/Apr/2024            | 17:00                  | 23/Apr/2024 09:28              | 25/Apr/2024 11:03   | 49 Hours 3 Minutes                  |
| 7       | OCC_212    | POWERGRID                 | 220KV-BONGAIGAON-SALAKATI-2  | POWERGR | D                 | AMP WORK of LINE bay and Main Bay Equipment. In addition various Hotspot in the bay need to be attended at salakti end               | 26/Apr/2024              | 09:00                    | 26/Apr/2024            | 16:00                  | 23/Apr/2024 09:28              | 25/Apr/2024 11:03   | 49 Hours 3 Minutes                  |
| 8       | OCC_212    | POWERGRID                 | 400KV/132KV IMPHAL(PG)-ICT-2   | POWERGR | D                 | Annual Maintenance of ICT-2  | 26/Apr/2024              | 07:00                    | 26/Apr/2024            | 16:00                  | 23/Apr/2024 09:28              | 25/Apr/2024 11:03   | 49 Hours 3 Minutes                  |
| 9       | OCC_212    | AEGCL                     | 220KV-AGIA-BTPS-2  | AEGCL   | D                 | CORRIDOR CLEANING  | 25/Apr/2024              | 09:00                    | 25/Apr/2024            | 16:00                  | 22/Apr/2024 10:02              | 25/Apr/2024 10:06   | 48 Hours 6 Minutes                  |
| 10      | OCC_212    | AEGCL                     | 220KV-SAMAGURI-SONAPUR-1   | AEGCL   | D                 | CORRIDOR CLEANING  | 25/Apr/2024              | 08:00                    | 25/Apr/2024            | 16:00                  | 22/Apr/2024 10:02              | 25/Apr/2024 10:06   | 48 Hours 6 Minutes                  |
| 11      | OCC_212    | AEGCL                     | 220KV-NTPS-AMGURI-1  | AEGCL   | D                 | PREVENTIVE MAINTENANCE   | 25/Apr/2024              | 08:00                    | 25/Apr/2024            | 16:00                  | 22/Apr/2024 10:02              | 25/Apr/2024 10:06   | 48 Hours 6 Minutes                  |
| 12      | OCC_212    | AEGCL                     | 220KV/132KV AZARA-ICT-2  | ASSAM   | D                 | MAINTENANCE WORKS & RELAY TESTING WORKS BY TNC, AEGCL  | 25/Apr/2024              | 05:00                    | 25/Apr/2024            | 16:00                  | 22/Apr/2024 10:02              | 25/Apr/2024 10:06   | 48 Hours 6 Minutes                  |
| 13      | OCC_212    | POWERGRID                 | IMPHAL - 132KV B/R 1   | POWERGR | C                 | Erection of LV Cables from New Panels to BR and implementation of all protections anew. UNDER UPGRADATION WORKS under NERSS-XII&XIII | 25/Apr/2024              | 08:00                    | 27/Apr/2024            | 16:00                  | 22/Apr/2024 09:02              | 25/Apr/2024 10:06   | 48 Hours 6 Minutes                  |
| 14      | OCC_212    | POWERGRID                 | 400KV/220KV MISA-ICT-3   | POWERGR | D                 | MODIFICATION OF GAS ZONE TRIPPING. and Body protection modification of ICT   | 25/Apr/2024              | 08:00                    | 25/Apr/2024            | 16:00                  | 22/Apr/2024 09:02              | 25/Apr/2024 10:06   | 48 Hours 6 Minutes                  |

*Saksham*

Saksham Rithe (Assistant Manager)

*Chitrankshi*

Chitrankshi Ghangrekar Dy. General Manager

|    |         |           |   |           |   |  |             |       |             |       |                   |                   |                     |
|----|---------|-----------|---|-----------|---|--|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 15 | OCC_212 | AEGCL     | 220KV-AZARA-BOKO-1  | AEGCL     | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING   | 24/Apr/2024 | 08:00 | 24/Apr/2024 | 10:30 | 21/Apr/2024 07:38 | 23/Apr/2024 11:55 | 49 Hours 55 Minutes |
| 16 | OCC_212 | AEGCL     | 220KV-NTPS-AMGURI-1   | AEGCL     | D | PREVENTIVE MAINTENANCE   | 24/Apr/2024 | 08:00 | 24/Apr/2024 | 16:00 | 21/Apr/2024 07:38 | 23/Apr/2024 11:55 | 49 Hours 55 Minutes |
| 17 | OCC_212 | POWERGRID | 220KV-BONGAIGAON-SALAKATI-1   | POWERGR   | D | AMP WORK OF LINE bay and Main Bay Equipment. In addition various Hotspot in the bay need to be attended at salakti end | 24/Apr/2024 | 09:00 | 24/Apr/2024 | 16:00 | 21/Apr/2024 09:14 | 23/Apr/2024 11:55 | 49 Hours 55 Minutes |
| 18 | OCC_212 | AEGCL     | 220KV-TINSUKIA-NRPP-1   | ASSAM     | D | FOR CORRIDOR CLEANING AND PREVENTIVE MAINTENANCE   | 26/Apr/2024 | 07:30 | 26/Apr/2024 | 16:00 | 21/Apr/2024 07:38 | 23/Apr/2024 11:36 | 49 Hours 36 Minutes |
| 19 | OCC_212 | AEGCL     | 220KV-AZARA-SARUSAJAI-2   | AEGCL     | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING   | 23/Apr/2024 | 08:00 | 23/Apr/2024 | 10:30 | 20/Apr/2024 10:27 | 22/Apr/2024 11:32 | 49 Hours 5 Minutes  |
| 20 | OCC_212 | AEGCL     | 220KV-AGIA-BTPS-1   | AEGCL     | D | CORRIDOR CLEANING  | 23/Apr/2024 | 09:00 | 23/Apr/2024 | 16:00 | 20/Apr/2024 10:27 | 22/Apr/2024 11:32 | 49 Hours 5 Minutes  |
| 21 | OCC_212 | AEGCL     | 220KV-SAMAGURI-SONABIL-2  | AEGCL     | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING   | 23/Apr/2024 | 08:00 | 23/Apr/2024 | 16:00 | 20/Apr/2024 10:27 | 22/Apr/2024 11:32 | 49 Hours 5 Minutes  |
| 22 | OCC_212 | AEGCL     | 220KV/132KV AZARA-ICT-1   | ASSAM     | D | MAINTENANCE WORKS & RELAY TESTING WORKS BY TNC, AEGCL  | 23/Apr/2024 | 05:00 | 23/Apr/2024 | 16:00 | 20/Apr/2024 10:27 | 22/Apr/2024 11:32 | 49 Hours 5 Minutes  |
| 23 | OCC_212 | POWERGRID | 400KV/220KV MISA-ICT-1  | POWERGR   | D | Body protection modification of ICT  | 23/Apr/2024 | 08:00 | 23/Apr/2024 | 16:00 | 20/Apr/2024 09:23 | 22/Apr/2024 11:32 | 49 Hours 32 Minutes |
| 24 | OCC_212 | AEGCL     | 220KV-AZARA-SARUSAJAI-1   | AEGCL     | D | CORRIDOR CLEANING  | 22/Apr/2024 | 08:00 | 22/Apr/2024 | 10:30 | 19/Apr/2024 11:02 | 21/Apr/2024 10:43 | 47 Hours 41 Minutes |
| 25 | OCC_212 | AEGCL     | 220KV-SAMAGURI-SONABIL-1  | AEGCL     | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING   | 22/Apr/2024 | 08:00 | 22/Apr/2024 | 16:00 | 19/Apr/2024 11:02 | 21/Apr/2024 10:43 | 47 Hours 41 Minutes |
| 26 | OCC_212 | POWERGRID | 400 KV BISWANATH CHARIALI 1 MAIN BAY(WITH 50 MVAR LINE REACTOR) (412) AT BALIPARA | POWERGR   | C | For Replacement of Auxiliary switches and CB operation checks  | 22/Apr/2024 | 09:00 | 26/Apr/2024 | 17:00 | 19/Apr/2024 09:43 | 21/Apr/2024 10:43 | 48 Hours 43 Minutes |
| 27 | OCC_212 | AEGCL     | 220KV-AGIA-AZARA-1  | AEGCL     | D | CORRIDOR CLEANING  | 19/Apr/2024 | 09:00 | 19/Apr/2024 | 16:00 | 16/Apr/2024 12:05 | 18/Apr/2024 11:50 | 47 Hours 45 Minutes |
| 28 | OCC_212 | AEGCL     | 132KV-DHARMANAGAR (MISSION TILLA)-DULLAVCHERRA-1                                  | AEGCL,TSE | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK  | 18/Apr/2024 | 09:00 | 18/Apr/2024 | 16:00 | 15/Apr/2024 10:26 | 17/Apr/2024 10:46 | 48 Hours 20 Minutes |
| 29 | OCC_212 | AEGCL     | 220KV-AGIA-BOKO-1   | AEGCL     | D | CORRIDOR CLEANING  | 18/Apr/2024 | 09:00 | 18/Apr/2024 | 16:00 | 15/Apr/2024 10:26 | 17/Apr/2024 10:46 | 48 Hours 20 Minutes |
| 30 | OCC_212 | AEGCL     | 220KV-SONAPUR-SARUSAJAI-1   | AEGCL     | D | CORRIDOR CLEANING  | 18/Apr/2024 | 08:00 | 18/Apr/2024 | 16:00 | 15/Apr/2024 10:26 | 17/Apr/2024 10:46 | 48 Hours 20 Minutes |
| 31 | OCC_212 | AEGCL     | 132KV-RUPAI-MARGHERITA_A S-1  | AEGCL     | D | For installation of additional jumper at tension points of towers and corridor clearance                               | 18/Apr/2024 | 07:30 | 18/Apr/2024 | 16:00 | 15/Apr/2024 10:26 | 17/Apr/2024 10:46 | 48 Hours 20 Minutes |

*Saksnam*

Saksnam Ritne (Assistant Manager)

*Chitrankshi*

Chitrankshi Ghangrekar Dy. General Manager)

|    |         |           |   |          |   |   |             |       |             |       |                   |                   |                     |
|----|---------|-----------|---|----------|---|---|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
|    | OCC_212 | POWERGRID | 220KV-MISA-KOPILI-2                             | POWERGR  | D | For replacement of 213-89AE and BE earth switches (Contacts and MOM Boxes, Intelock Checking) under Add Cap Works | 18/Apr/2024 | 09:00 | 18/Apr/2024 | 17:00 | 15/Apr/2024 08:51 | 17/Apr/2024 10:46 | 48 Hours 46 Minutes |
| 32 | OCC_212 | TSECL     | AMBASA - 132KV -BUS 1                           | TSECL    | D | Pre-Monsoon maintenance work  | 17/Apr/2024 | 09:00 | 17/Apr/2024 | 16:00 | 14/Apr/2024 11:38 | 16/Apr/2024 11:01 | 47 Hours 23 Minutes |
| 33 | OCC_212 | AEGCL     | 220KV-SONAPUR SARUSAJAI-1                       | AEGCL    | D | CORRIDOR CLEANING   | 17/Apr/2024 | 08:00 | 17/Apr/2024 | 16:00 | 14/Apr/2024 10:14 | 16/Apr/2024 11:01 | 48 Hours 47 Minutes |
| 34 | OCC_212 | POWERGRID | 132KV/33KV KUMARGHAT-ICT-1                      | POWERGR  | D | MODIFICATION OF GAS ZONE TRIPPING.  | 17/Apr/2024 | 10:00 | 17/Apr/2024 | 16:00 | 14/Apr/2024 08:49 | 16/Apr/2024 11:01 | 49 Hours 1 Minutes  |
| 35 | OCC_212 | MEPTCL    | 132KV-KHLIEHRIAT(ME)-KHLIEHRIAT-2               | MEPTCL   | D | Protection co-ordination between line differential protection and line Distance protection Zone-I                 | 16/Apr/2024 | 10:00 | 16/Apr/2024 | 16:00 | 13/Apr/2024 09:44 | 15/Apr/2024 09:58 | 47 Hours 58 Minutes |
| 36 | OCC_212 | AEGCL     | 220KV-MARIANI (AS)-AMGURI-1                     | AEGCL    | D | PREVENTIVE MAINTENANCE  | 16/Apr/2024 | 08:00 | 16/Apr/2024 | 16:00 | 13/Apr/2024 10:17 | 15/Apr/2024 09:58 | 47 Hours 41 Minutes |
| 37 | OCC_212 | POWERGRID | 132KV-AGTCCPP-KUMARGHAT-1                       | POWERGR  | D | MODIFICATION OF GAS ZONE TRIPPING.  | 16/Apr/2024 | 10:00 | 16/Apr/2024 | 16:00 | 13/Apr/2024 14:24 | 15/Apr/2024 09:58 | 43 Hours 34 Minutes |
| 38 | OCC_212 | POWERGRID | 400KV/132KV IMPHAL(PG)-ICT-1                    | POWERGR  | D | Annual Maintenance of ICT-1   | 16/Apr/2024 | 07:00 | 16/Apr/2024 | 16:00 | 13/Apr/2024 14:24 | 15/Apr/2024 09:58 | 43 Hours 34 Minutes |
| 39 | OCC_212 | TSECL     | 132KV-SURAJMANINAGAR (STERLITE)-BUDHJANGNAGAR-1 | TRIPURA  | D | Pre-Monsoon Maintenance   | 13/Apr/2024 | 09:00 | 13/Apr/2024 | 16:00 | 10/Apr/2024 09:16 | 12/Apr/2024 09:48 | 47 Hours 48 Minutes |
| 40 | OCC_212 | POWERGRID | 132KV-HAFLONG UMRANSHU-1                        | AEGCL,PO | D | AMP WORKS AND MODIFICATION OF GAS ZONE TRIPPING.  | 13/Apr/2024 | 10:00 | 13/Apr/2024 | 14:00 | 10/Apr/2024 09:16 | 12/Apr/2024 09:48 | 47 Hours 48 Minutes |
| 41 | OCC_212 | POWERGRID | 132KV/33KV IMPHAL(PG)-ICT-2                     | POWERGR  | D | For HV Test UNDER UPGRADATION WORKS under NERSS-XII&XIII  | 13/Apr/2024 | 08:00 | 13/Apr/2024 | 16:00 | 10/Apr/2024 09:16 | 12/Apr/2024 09:48 | 47 Hours 48 Minutes |
| 42 | OCC_212 | AEGCL     | 132KV-BOKAJAN-DIMAPUR(PG)                       | AEGCL    | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING  | 12/Apr/2024 | 09:00 | 12/Apr/2024 | 16:00 | 09/Apr/2024 10:48 | 11/Apr/2024 08:11 | 45 Hours 23 Minutes |
| 43 | OCC_212 | NEEPCO    | 132KV-RANGANADI-ZIRO-1                          | POWERGR  | D | For incorporation/testing of check synchronization scheme in Micom P-442 Relay                                    | 11/Apr/2024 | 09:00 | 11/Apr/2024 | 16:00 | 08/Apr/2024 10:37 | 10/Apr/2024 10:22 | 47 Hours 45 Minutes |
| 44 | OCC_212 | AEGCL     | 132KV-SARUPATHAR-GOLAGHAT-1                     | AEGCL    | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING  | 10/Apr/2024 | 08:00 | 10/Apr/2024 | 16:00 | 07/Apr/2024 11:20 | 09/Apr/2024 10:54 | 47 Hours 34 Minutes |
| 45 | OCC_212 | AEGCL     | 220KV-JAWAHARNAGAR-SAMAGURI-1                   | AEGCL    | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING  | 10/Apr/2024 | 08:00 | 10/Apr/2024 | 16:00 | 07/Apr/2024 11:20 | 09/Apr/2024 10:54 | 47 Hours 34 Minutes |
| 46 | OCC_212 | TSECL     | 132KV-KAMALPUR-P K BARI-1                       | TSECL    | D | Pre-Monsoon Maintenance   | 10/Apr/2024 | 09:00 | 10/Apr/2024 | 16:00 | 07/Apr/2024 12:22 | 09/Apr/2024 10:54 | 46 Hours 32 Minutes |
| 47 | OCC_212 | TSECL     | 132KV-MONARCHAK-ROKHIA-1                        | TSECL    | D | Pre-Monsoon Maintenance   | 10/Apr/2024 | 09:00 | 10/Apr/2024 | 16:00 | 07/Apr/2024 12:22 | 09/Apr/2024 10:54 | 46 Hours 32 Minutes |
| 48 | OCC_212 | AEGCL     | 220KV-AGIA-BTPS-2                               | AEGCL    | D | CORRIDOR CLEANING   | 10/Apr/2024 | 09:00 | 10/Apr/2024 | 16:00 | 07/Apr/2024 11:20 | 09/Apr/2024 10:54 | 47 Hours 34 Minutes |
| 49 |         |           |   |          |   |   |             |       |             |       |                   |                   |                     |

*Saksham*

Saksham Ritne (Assistant Manager)

*चित्रंक्षी*

Chitranshi Ghangrekar Dy. General Manager

|    |         |           |  |         |   |   |             |       |             |       |                   |                   |                     |
|----|---------|-----------|--|---------|---|---|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 50 | OCC_212 | AEGCL     | 220KV-TINSUKIA-NTPS-1  | ASSAM   | D | FOR CORRIDOR CLEANING AND PREVENTIVE MAINTENANCE  | 10/Apr/2024 | 07:30 | 10/Apr/2024 | 16:30 | 07/Apr/2024 11:20 | 09/Apr/2024 10:54 | 47 Hours 34 Minutes |
| 51 | OCC_212 | AEGCL     | 132KV-TINSUKIA-RUPAI-1   | AEGCL   | D | For installation of additional jumper at tension points of towers and corridor clearance  | 10/Apr/2024 | 07:30 | 10/Apr/2024 | 16:00 | 07/Apr/2024 11:20 | 09/Apr/2024 10:54 | 47 Hours 34 Minutes |
| 52 | OCC_212 | POWERGRID | 220 KV, 50 MVA ICT 1 BAY AT SALAKATI   | POWERGR | D | Shutdown of 220 kV Side of ICT#1 for rectification of Higher CRM Values and repeating of DCRM. The said ICT will be charged through TBC bay.      | 10/Apr/2024 | 09:00 | 10/Apr/2024 | 16:00 | 07/Apr/2024 08:39 | 09/Apr/2024 10:54 | 48 Hours 54 Minutes |
| 53 | OCC_212 | TSECL     | 132KV-MOHANPUR-DHALABIL-1  | TSECL   | D | Pre-Monsoon Maintenance   | 09/Apr/2024 | 09:00 | 09/Apr/2024 | 16:00 | 06/Apr/2024 11:54 | 08-04-2024 11:10  | 47 Hours 14 Minutes |
| 54 | OCC_212 | TSECL     | 132KV-SURAJMANINAGAR (STERLITE)-SURAJMANI NAGAR  | TRIPURA | D | Pre-Monsoon Maintenance   | 09/Apr/2024 | 09:00 | 09/Apr/2024 | 16:00 | 06/Apr/2024 11:54 | 08-04-2024 11:10  | 47 Hours 14 Minutes |
| 55 | OCC_212 | TSECL     | 132KV-AMBASA-KAMALPUR-1  | TSECL   | D | Pre-Monsoon Maintenance   | 09/Apr/2024 | 09:00 | 09/Apr/2024 | 16:00 | 06/Apr/2024 11:54 | 08-04-2024 11:10  | 47 Hours 14 Minutes |
| 56 | OCC_212 | AEGCL     | 220KV-MARIANI (AS)-SAMAGURI-1  | AEGCL   | D | PREVENTIVE MAINTENANCE  | 09/Apr/2024 | 08:00 | 09/Apr/2024 | 16:00 | 06/Apr/2024 10:33 | 08-04-2024 11:10  | 48 Hours 37 Minutes |
| 57 | OCC_212 | AEGCL     | 220KV/132KV MARIANI (AS)-ICT-2   | AEGCL   | D | RE PAINTING OF TRANSFORMER  | 09/Apr/2024 | 08:00 | 09/Apr/2024 | 16:00 | 06/Apr/2024 10:33 | 08-04-2024 11:10  | 48 Hours 37 Minutes |
| 58 | OCC_212 | AEGCL     | 132KV-TINSUKIA-RUPAI-1   | AEGCL   | D | For installation of additional jumper at tension points of towers and corridor clearance  | 09/Apr/2024 | 07:30 | 09/Apr/2024 | 16:00 | 06/Apr/2024 10:33 | 08-04-2024 11:10  | 48 Hours 37 Minutes |
| 59 | OCC_212 | POWERGRID | TIE BAY ( ) OF 400KV/220KV BALIPARA-ICT-1 AND BALIPARA - 400KV B/R 1 @BALIPARA - 400KV | POWERGR | D | AMP of Bay Equipments i.e. CT C and tandelta , Timing and DCRM of CBs   | 09/Apr/2024 | 10:00 | 09/Apr/2024 | 17:00 | 06/Apr/2024 13:40 | 08/Apr/2024 14:11 | 48 Hours 31 Minutes |
| 60 | OCC_212 | POWERGRID | 132KV-MELRIAT-SINHMIUI-1   | POWERGR | D | For carrying out DCRM testing of 132KV AIS CB installed in Melriat(PG)#1 bay at Sihhmui SS  | 09/Apr/2024 | 09:00 | 09/Apr/2024 | 15:00 | 06/Apr/2024 13:40 | 08/Apr/2024 14:11 | 48 Hours 31 Minutes |
| 61 | OCC_212 | POWERGRID | 400KV-SILCHAR-IMPHAL(PG)-2   | POWERGR | D | For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations | 09/Apr/2024 | 08:00 | 09/Apr/2024 | 17:00 | 06/Apr/2024 13:40 | 08/Apr/2024 14:11 | 48 Hours 31 Minutes |
| 62 | OCC_212 | TSECL     | 132KV-MONARCHAK-ROKHIA-1   | TSECL   | D | Pre-Monsoon Maintenance   | 08/Apr/2024 | 09:00 | 08/Apr/2024 | 16:00 | 05/Apr/2024 09:00 | 07/Apr/2024 11:50 | 49 Hours 50 Minutes |
| 63 | OCC_212 | TSECL     | 132KV-BARAMURA-JIRANIA-1   | TSECL   | D | Pre-Monsoon Maintenance   | 08/Apr/2024 | 09:00 | 08/Apr/2024 | 16:00 | 05/Apr/2024 09:00 | 07/Apr/2024 11:50 | 49 Hours 50 Minutes |
| 64 | OCC_212 | AEGCL     | 220KV-MARIANI (AS)-SAMAGURI-1  | AEGCL   | D | PREVENTIVE MAINTENANCE  | 08/Apr/2024 | 08:00 | 08/Apr/2024 | 16:00 | 05/Apr/2024 10:09 | 07/Apr/2024 11:50 | 49 Hours 41 Minutes |

*Saksham*

Saksham Ritne (Assistant Manager)

*चित्रंक्षी*

Chitranshi Ghangrekar Dy. General Manager

|    |         |           |   |           |   |  |             |       |             |       |                   |                   |                     |
|----|---------|-----------|---|-----------|---|--|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 65 | OCC_212 | AEGCL     | 220KV/132KV<br>MARIANI (AS)-<br>ICT-2   | AEGCL     | D | RE PAINTING OF<br>TRANSFORMER  | 08/Apr/2024 | 08:00 | 08/Apr/2024 | 16:00 | 05/Apr/2024 10:09 | 07/Apr/2024 11:50 | 49 Hours 41 Minutes |
| 66 | OCC_212 | AEGCL     | 132KV-SRIKONA-<br>PAILAPPOL-1   | AEGCL     | D | PREVENTIVE<br>MAINTENANCE &<br>CORRIDOR CLEANING<br>WORK   | 08/Apr/2024 | 08:00 | 08/Apr/2024 | 16:00 | 05/Apr/2024 10:09 | 07/Apr/2024 11:50 | 49 Hours 41 Minutes |
| 67 | OCC_212 | POWERGRID | 132KV-IMPHAL-<br>IMPHAL(PG)-1   | POWERGR   | C | Erection of New Bay<br>Equipment (LA, CVT)<br>and Testing. UNDER<br>UPGRADATION WORKS<br>under NERSS-XII&XIII  | 08/Apr/2024 | 08:00 | 10/Apr/2024 | 16:00 | 05/Apr/2024 09:18 | 07/Apr/2024 11:50 | 49 Hours 50 Minutes |
| 68 | OCC_212 | POWERGRID | 400KV-SILCHAR-<br>IMPHAL(PG)-2  | POWERGR   | D | For replacement of<br>conventional porcelain<br>Insulators by Composite<br>Long rod Polymer<br>insulators at<br>Power/Deep<br>valley/River/SH/NH<br>Crossing locations | 08/Apr/2024 | 08:00 | 08/Apr/2024 | 17:00 | 05/Apr/2024 09:18 | 07/Apr/2024 11:50 | 49 Hours 50 Minutes |
| 69 | OCC_212 | POWERGRID | BUS COUPLER<br>BAY (1) OF MISA -<br>220KV - BUS 1<br>AND MISA -<br>220KV - BUS 2<br>@MISA - 220KV | POWERGR   | C | Retrofitting of 209-89A<br>IsolatorBus Coupler Bay<br>at Misa S/S under Add<br>Cap works   | 08/Apr/2024 | 08:00 | 10/Apr/2024 | 17:00 | 05/Apr/2024 09:12 | 07/Apr/2024 11:50 | 49 Hours 50 Minutes |
| 70 | OCC_212 | POWERGRID | MISA - 220KV -<br>BUS 1   | POWERGR   | C | Retrofitting of 209-89A<br>IsolatorBus Coupler Bay<br>at Misa S/S under Add<br>Cap works   | 08/Apr/2024 | 08:00 | 10/Apr/2024 | 17:00 | 05/Apr/2024 09:12 | 07/Apr/2024 11:50 | 49 Hours 50 Minutes |
| 71 | OCC_212 | POWERGRID | 400KV-SILCHAR-<br>PK BARI<br>(STERLITE)-1   | POWERGR   | C | Stringing of Ckt 1 in<br>between span 350-351<br>New-353 New-354.  | 07/Apr/2024 | 08:00 | 10/Apr/2024 | 23:59 | 03/Apr/2024 10:21 | 05/Apr/2024 11:42 | 49 Hours 21 Minutes |
| 72 | OCC_212 | TSECL     | P K BARI - 132KV<br>-BUS 1  | TSECL     | D | Pre-Monsoon<br>Maintenance   | 07/Apr/2024 | 09:00 | 07/Apr/2024 | 16:00 | 04/Apr/2024 15:18 | 06/Apr/2024 10:10 | 42 Hours 52 Minutes |
| 73 | OCC_212 | POWERGRID | 400KV-SILCHAR-<br>IMPHAL(PG)-2  | POWERGR   | D | For replacement of<br>conventional porcelain<br>Insulators by Composite<br>Long rod Polymer<br>insulators at<br>Power/Deep<br>valley/River/SH/NH<br>Crossing locations | 07/Apr/2024 | 08:00 | 07/Apr/2024 | 17:00 | 04/Apr/2024 11:33 | 06/Apr/2024 10:10 | 46 Hours 37 Minutes |
| 74 | OCC_212 | NAGALAND  | 132KV/66KV<br>DIMAPUR-ICT-1   | NAGALAND  | D | Substation<br>Maintenance  | 06/Apr/2024 | 06:00 | 06/Apr/2024 | 09:00 | 03/Apr/2024 10:16 | 05/Apr/2024 11:42 | 49 Hours 26 Minutes |
| 75 | OCC_212 | NAGALAND  | 132KV/33KV<br>DIMAPUR-ICT-2   | NAGALAND  | D | Substation<br>Maintenance  | 06/Apr/2024 | 06:00 | 06/Apr/2024 | 09:00 | 03/Apr/2024 10:16 | 05/Apr/2024 11:42 | 49 Hours 26 Minutes |
| 76 | OCC_212 | MIZORAM   | ZUANGTUI -<br>132KV - BUS 1   | P&ED,MIZO | D | PERIODIC<br>MAINTENANCE  | 06/Apr/2024 | 09:30 | 06/Apr/2024 | 15:30 | 03/Apr/2024 10:16 | 05/Apr/2024 11:42 | 49 Hours 26 Minutes |
| 77 | OCC_212 | MIZORAM   | 132KV-SILCHAR-<br>MELRIAT-1   | POWERGR   | D | REPLACEMENT OF DISC<br>INSULATORS AT LOC<br>65&66 ZUANGTUI-<br>PHALENG 132KV LINE  | 06/Apr/2024 | 09:00 | 06/Apr/2024 | 14:00 | 03/Apr/2024 10:16 | 05/Apr/2024 11:42 | 49 Hours 26 Minutes |

*Saksnam*

Saksnam Ritne (Assistant Manager)

*Chitranshi*

Chitranshi Ghangrekar Dy. General Manager

|    |         |           |  |         |   |   |             |       |             |       |                   |                   |                     |
|----|---------|-----------|--|---------|---|---|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 78 | OCC_212 | MIZORAM   | 132KV-SILCHAR-MELRIAT-2  | POWERGR | D | REPLACEMENT OF DISC INSULATORS AT LOC 65&66 ZUANGTUI-PHAILENG 132KV LINE  | 06/Apr/2024 | 09:00 | 06/Apr/2024 | 14:00 | 03/Apr/2024 10:16 | 05/Apr/2024 11:42 | 49 Hours 26 Minutes |
| 79 | OCC_212 | TSECL     | 132KV-MONARCHAK-ROKHIA-1   | TSECL   | D | Pre-Monsoon Maintenance   | 06/Apr/2024 | 09:00 | 06/Apr/2024 | 16:00 | 03/Apr/2024 09:40 | 05/Apr/2024 11:42 | 49 Hours 42 Minutes |
| 80 | OCC_212 | TSECL     | 132KV-AGARTALA (79 TILLA)-BUDHIJANGNAG AR-1  | TSECL   | D | Pre-Monsoon Maintenance   | 06/Apr/2024 | 09:00 | 06/Apr/2024 | 16:00 | 03/Apr/2024 09:40 | 05/Apr/2024 11:42 | 49 Hours 42 Minutes |
| 81 | OCC_212 | AEGCL     | 220KV/132KV SALAKATH-ICT-1   | POWERGR | D | Routine maintenance works   | 06/Apr/2024 | 09:00 | 06/Apr/2024 | 14:00 | 03/Apr/2024 11:22 | 05/Apr/2024 11:42 | 48 Hours 20 Minutes |
| 82 | OCC_212 | AEGCL     | 220KV-AGIA-BOKO-1  | AEGCL   | D | CORRIDOR CLEANING   | 06/Apr/2024 | 09:00 | 06/Apr/2024 | 16:00 | 03/Apr/2024 11:22 | 05/Apr/2024 11:42 | 48 Hours 20 Minutes |
| 83 | OCC_212 | AEGCL     | 220KV/132KV MARIANI (AS)-ICT-1   | AEGCL   | D | RE PAINTING OF TRANSFORMER  | 06/Apr/2024 | 08:00 | 06/Apr/2024 | 16:00 | 03/Apr/2024 11:22 | 05/Apr/2024 11:42 | 48 Hours 20 Minutes |
| 84 | OCC_212 | AEGCL     | 132KV-HAILAKANDI-PANCHGRAM (NEW)-1   | AEGCL   | D | "PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK "  | 06/Apr/2024 | 08:00 | 06/Apr/2024 | 16:00 | 03/Apr/2024 11:22 | 05/Apr/2024 11:42 | 48 Hours 20 Minutes |
| 85 | OCC_212 | AEGCL     | PAVOI - 132KV - BUS 1  | AEGCL   | D | PREVENTIVE MAINTENANCE OF BUS   | 06/Apr/2024 | 05:00 | 06/Apr/2024 | 09:00 | 03/Apr/2024 11:22 | 05/Apr/2024 11:42 | 48 Hours 20 Minutes |
| 86 | OCC_212 | POWERGRID | GOHPUR - 132KV - BUS 1   | AEGCL   | D | For connecting jumper of Bus isolator of 132kV Nirjuli-Gohpur TL to Main Bus after Replacement of Isolators Isolator Support insulators,Contacts and MOM boxes and cable termination and testing of LBB relay for upgradation of Bay to SAS at Gohpur End | 06/Apr/2024 | 13:00 | 06/Apr/2024 | 16:00 | 03/Apr/2024 10:21 | 05/Apr/2024 11:42 | 49 Hours 21 Minutes |
| 87 | OCC_212 | POWERGRID | BUS COUPLER BAY (J) OF AIZWAL - 132KV - BUS 2 AND AIZWAL - 132KV - BUS 1 @AIZWAL - 132KV | POWERGR | D | Checking of Bus Coupler Bay Earth Switch position Contactor Heathiness in LCC panel to rectify invalid status in Local & RTAMC/NTAMC SCADA.   | 06/Apr/2024 | 10:00 | 06/Apr/2024 | 12:00 | 03/Apr/2024 10:21 | 05/Apr/2024 11:42 | 49 Hours 21 Minutes |
| 88 | OCC_212 | POWERGRID | 400KV-SILCHAR-IMPHAL(PG)-2   | POWERGR | D | For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations   | 06/Apr/2024 | 08:00 | 06/Apr/2024 | 17:00 | 03/Apr/2024 10:21 | 05/Apr/2024 11:42 | 49 Hours 21 Minutes |

*Saksham*

Saksham Rithe (Assistant Manager)

*Chitranshi*

Chitranshi Ghangrekar Dy. General Manager)

|     |         |           |  |           |   |   |             |       |             |       |                   |                   |                     |
|-----|---------|-----------|--|-----------|---|---|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 89  | OCC_212 | POWERGRID | BUS COUPLER BAY (1) OF MISA - 220KV - BUS 1 AND MISA - 220KV - BUS 2 @MISA - 220KV | POWERGR   | D | Removal/Re connection of Jumpers and Erection of Isolators insulators,contacts MOM Boxes of Bus Connected Isolator o for Samaguri-2 line          | 06/Apr/2024 | 08:00 | 06/Apr/2024 | 16:00 | 03/Apr/2024 10:21 | 05/Apr/2024 11:42 | 49 Hours 21 Minutes |
| 90  | OCC_212 | POWERGRID | MISA - 220KV - BUS 2   | POWERGR   | D | Removal/Re connection of Jumpers and Erection of Isolators insulators,contacts MOM Boxes of Bus Connected Isolator for Samaguri-2 line            | 06/Apr/2024 | 08:00 | 06/Apr/2024 | 16:00 | 03/Apr/2024 10:21 | 05/Apr/2024 11:42 | 49 Hours 21 Minutes |
| 91  | OCC_212 | AEGCL     | 132KV-HAILAKANDI-DULLAVCHERRA-1  | AEGCL     | D | "PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK "  | 05/Apr/2024 | 08:00 | 05/Apr/2024 | 16:00 | 01/Apr/2024 11:13 | 03/Apr/2024 11:36 | 48 Hours 23 Minutes |
| 92  | OCC_212 | TSECL     | 132KV-AGARTALA (79 TILLA)-MOHANPUR-1   | TSECL     | D | Pre-Monsoon Maintenance   | 05/Apr/2024 | 09:00 | 05/Apr/2024 | 16:00 | 02/Apr/2024 10:20 | 04/Apr/2024 11:34 | 49 Hours 14 Minutes |
| 93  | OCC_212 | TSECL     | 132KV-AGARTALA (79 TILLA)-SURAJMANI NAGAR-2  | TSECL     | D | Pre-Monsoon Maintenance   | 05/Apr/2024 | 09:00 | 05/Apr/2024 | 16:00 | 02/Apr/2024 10:20 | 04/Apr/2024 11:34 | 49 Hours 14 Minutes |
| 94  | OCC_212 | AEGCL     | 220KV-AGIA-AZARA-1   | AEGCL     | D | CORRIDOR CLEANING   | 05/Apr/2024 | 09:00 | 05/Apr/2024 | 16:00 | 02/Apr/2024 11:13 | 04/Apr/2024 11:34 | 48 Hours 21 Minutes |
| 95  | OCC_212 | AEGCL     | 132KV-JRIBAM(PG)-PAILAPPOL-1   | MSPCL,AEG | D | Maintenance of line & corridor cleaning works   | 05/Apr/2024 | 09:00 | 05/Apr/2024 | 16:00 | 02/Apr/2024 11:13 | 04/Apr/2024 11:34 | 48 Hours 21 Minutes |
| 96  | OCC_212 | AEGCL     | AZARA - 400KV B/R 1  | AEGCL     | D | RELAY TESTING WORKS BY TNC, AEGCL   | 05/Apr/2024 | 08:00 | 05/Apr/2024 | 16:00 | 02/Apr/2024 11:13 | 04/Apr/2024 11:34 | 48 Hours 21 Minutes |
| 97  | OCC_212 | AEGCL     | 220KV/132KV MARIANI (AS)-ICT-1   | AEGCL     | D | RE PAINTING OF TRANSFORMER  | 05/Apr/2024 | 08:00 | 05/Apr/2024 | 16:00 | 02/Apr/2024 11:13 | 04/Apr/2024 11:34 | 48 Hours 21 Minutes |
| 98  | OCC_212 | POWERGRID | 400KV-SILCHAR-IMPHAL(PG)-2   | POWERGR   | D | For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations | 05/Apr/2024 | 08:00 | 05/Apr/2024 | 17:00 | 02/Apr/2024 09:57 | 04/Apr/2024 11:34 | 49 Hours 34 Minutes |
| 99  | OCC_212 | TSECL     | 132KV-MONARCHAK-UDAIPUR (BANDUAR)-1  | TSECL     | D | Pre-Monsoon Maintenance   | 04/Apr/2024 | 09:00 | 04/Apr/2024 | 16:00 | 01/Apr/2024 13:49 | 03/Apr/2024 11:36 | 45 Hours 47 Minutes |
| 100 | OCC_212 | TSECL     | 132KV-KAMALPUR-P K BARI-1  | TSECL     | D | Pre-Monsoon Maintenance   | 04/Apr/2024 | 09:00 | 04/Apr/2024 | 16:00 | 01/Apr/2024 13:49 | 03/Apr/2024 11:36 | 45 Hours 47 Minutes |
| 101 | OCC_212 | AEGCL     | 132KV-HAFLONG-HAFLONG-1  | ASSAM     | D | Maintenance of line & corridor cleaning works   | 04/Apr/2024 | 09:00 | 04/Apr/2024 | 16:00 | 01/Apr/2024 11:13 | 03/Apr/2024 11:36 | 48 Hours 23 Minutes |
| 102 | OCC_212 | AEGCL     | 220KV/132KV MARIANI (AS)-ICT-1   | AEGCL     | D | RE PAINTING OF TRANSFORMER  | 04/Apr/2024 | 08:00 | 04/Apr/2024 | 16:00 | 01/Apr/2024 11:13 | 03/Apr/2024 11:36 | 48 Hours 23 Minutes |

*Saksham*

Saksham Ritne (Assistant Manager)

*Chitrankshi*

Chitrankshi Ghangrekar Dy. General Manager)

|     |         |           |   |            |   |   |             |       |             |       |                   |                   |                     |
|-----|---------|-----------|---|------------|---|---|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 103 | OCC_212 | AEGCL     | 400KV-AZARA-BONGAIGAON-1                                    | NETC,AEGCL | D | RELAY TESTING WORKS BY TNC, AEGCL   | 04/Apr/2024 | 08:00 | 04/Apr/2024 | 16:00 | 01/Apr/2024 11:13 | 03/Apr/2024 11:36 | 48 Hours 23 Minutes |
| 104 | OCC_212 | AEGCL     | 132KV-TINSUKIA-MARGHERITA_A S-1                             | AEGCL      | D | For installation of additional jumper at tension points of towers and corridor clearance  | 04/Apr/2024 | 07:30 | 04/Apr/2024 | 16:00 | 01/Apr/2024 11:13 | 03/Apr/2024 11:36 | 48 Hours 23 Minutes |
| 105 | OCC_212 | POWERGRID | 132KV-AIZWAL-TIPAUMUMK-1                                    | POWERGR    | D | End to End PLCC Carrier Signal Validation with Auxiliary supply at Tipaimukh end  | 04/Apr/2024 | 08:00 | 04/Apr/2024 | 14:00 | 01/Apr/2024 08:44 | 03/Apr/2024 11:36 | 49 Hours 36 Minutes |
| 106 | OCC_212 | POWERGRID | 400KV-SILCHAR-IMPHAL(PG)-1                                  | POWERGR    | D | For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations | 04/Apr/2024 | 08:00 | 04/Apr/2024 | 17:00 | 01/Apr/2024 08:44 | 03/Apr/2024 11:36 | 49 Hours 36 Minutes |
| 107 | OCC_212 | AEGCL     | 132KV-GOLAGHAT-MARIANI (AS)-1                               | AEGCL      | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING  | 03/Apr/2024 | 08:00 | 03/Apr/2024 | 16:00 | 31/Mar/2024 18:45 | 02/Apr/2024 11:43 | 40 Hours 58 Minutes |
| 108 | OCC_212 | TSECL     | 132KV-P K BARI-PK BARI (STERLITE)-1                         | INDIGRID   | D | Pre-Monsoon Maintenance   | 03/Apr/2024 | 09:00 | 03/Apr/2024 | 16:00 | 31/Mar/2024 18:45 | 02/Apr/2024 11:43 | 40 Hours 58 Minutes |
| 109 | OCC_212 | TSECL     | 132KV-SURAJMANINAGAR (STERLITE)-BUDHIJANGNAGAR-1            | TRIPURA    | D | Pre-Monsoon Maintenance   | 03/Apr/2024 | 09:00 | 03/Apr/2024 | 16:00 | 31/Mar/2024 18:45 | 02/Apr/2024 11:43 | 40 Hours 58 Minutes |
| 110 | OCC_212 | AEGCL     | 220KV/132KV MARIANI (AS)-ICT-1                              | AEGCL      | D | RE PAINTING OF TRANSFORMER  | 03/Apr/2024 | 08:00 | 03/Apr/2024 | 16:00 | 31/Mar/2024 12:05 | 02/Apr/2024 11:43 | 47 Hours 38 Minutes |
| 111 | OCC_212 | AEGCL     | 400KV-AZARA-SILCHAR   | NETC       | D | RELAY TESTING WORKS BY TNC, AEGCL   | 03/Apr/2024 | 08:00 | 03/Apr/2024 | 16:00 | 31/Mar/2024 12:05 | 02/Apr/2024 11:43 | 47 Hours 38 Minutes |
| 112 | OCC_212 | AEGCL     | 132KV-TINSUKIA-MARGHERITA_A S-1                             | AEGCL      | D | For installation of additional jumper at tension points of towers and corridor clearance  | 03/Apr/2024 | 07:30 | 03/Apr/2024 | 16:00 | 31/Mar/2024 12:05 | 02/Apr/2024 11:43 | 47 Hours 38 Minutes |
| 113 | OCC_212 | POWERGRID | 400 KV BISWANATH CHARALI I & 400 KV MISA I (411)AT BALIPARA | POWERGR    | D | AMP of Bay Equipments, i.e. CT C&Tan Delta, Timing and DCRM   | 03/Apr/2024 | 10:00 | 03/Apr/2024 | 17:00 | 31/Mar/2024 11:29 | 02/Apr/2024 11:43 | 48 Hours 14 Minutes |
| 114 | OCC_212 | POWERGRID | 400KV-SILCHAR-IMPHAL(PG)-1                                  | POWERGR    | D | For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations | 03/Apr/2024 | 08:00 | 03/Apr/2024 | 17:00 | 31/Mar/2024 11:29 | 02/Apr/2024 11:43 | 48 Hours 14 Minutes |

*Saksham*

Saksham MITRA (Assistant Manager)

*Chitrankshi*

Chitrankshi Ghangrekar Dy. General Manager



|     |         |           |  |          |   |  |             |       |             |       |                   |                   |                     |
|-----|---------|-----------|--|----------|---|--|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 115 | OCC_212 | AEGCL     | GOLAGHAT - 132KV - BUS 1               | AEGCL    | D | For connecting/ jumpering the existing bus conductors with the new 132kV Railway Traction bay bus.   | 02/Apr/2024 | 07:00 | 02/Apr/2024 | 11:00 | 30/Mar/2024 10:35 | 01/Apr/2024 11:29 | 48 Hours 54 Minutes |
| 116 | OCC_212 | NAGALAND  | 132KV-KOHIMA-KARONG-1                  | NAGALAND | C | Replacement of 132 kv CT at Kohima substation for Karong feeder  | 01/Apr/2024 | 08:00 | 05/Apr/2024 | 15:00 | 29/Mar/2024 11:53 | 31/Mar/2024 12:04 | 48 Hours 11 Minutes |
| 117 | OCC_212 | POWERGRID | 220KV-SALAKATI-ALIPURDUAR-2            | POWERGR  | C | CT, CVT, LA and Wave trap replacement in 204 and replacement of interconnecting jumper with 4" Al IPS Tube for bay current capacity enhancement in main bay as well as line bay under NERSS-XII. | 02/Apr/2024 | 08:00 | 18/Apr/2024 | 18:00 | 30/Mar/2024 10:35 | 01/Apr/2024 11:59 | 49 Hours 24 Minutes |
| 118 | OCC_212 | TSECL     | 132KV-BODHIJUNGNAGAR-SURAJMANI NAGAR-1 | TSECL    | D | Pre-Monsoon Maintenance  | 02/Apr/2024 | 09:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 11:57 | 01/Apr/2024 11:59 | 48 Hours 02 Minutes |
| 119 | OCC_212 | AEGCL     | 220KV-JAWAHARNAGAR-SARUSAJAI-1         | AEGCL    | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING   | 02/Apr/2024 | 08:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 10:35 | 01/Apr/2024 11:59 | 49 Hours 24 Minutes |
| 120 | OCC_212 | AEGCL     | 220KV-AGIA-BTPS-1                      | AEGCL    | D | CORRIDOR CLEANING  | 02/Apr/2024 | 09:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 10:35 | 01/Apr/2024 11:59 | 49 Hours 24 Minutes |
| 121 | OCC_212 | MEPTCL    | 132KV-LUMSNONG-PANCHGRAM (NEW)-1       | MEPTCL,A | D | For repairing of earthwire at T/Loc 292  | 02/Apr/2024 | 10:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 01:17 | 01/Apr/2024 11:59 | 49 Hours 59 Minutes |
| 122 | OCC_212 | TSECL     | 132KV-P K BARI-PK BARI (STERLITE)-1    | INDIGRID | D | Pre-Monsoon Maintenance  | 02/Apr/2024 | 09:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 11:57 | 01/Apr/2024 11:59 | 48 Hours 02 Minutes |
| 123 | OCC_212 | AEGCL     | 220KV/132KV MARIANI (AS)-ICT-1         | AEGCL    | D | RE PAINTING OF TRANSFORMER   | 02/Apr/2024 | 08:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 10:35 | 01/Apr/2024 11:59 | 49 Hours 24 Minutes |
| 124 | OCC_212 | AEGCL     | 132KV-LUMSNONG-PANCHGRAM (NEW)-1       | MEPTCL,A | D | "PREVENTIVE MAINTENANCE & CORRIDOR CLEANING WORK "   | 02/Apr/2024 | 08:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 10:35 | 01/Apr/2024 11:59 | 49 Hours 24 Minutes |
| 125 | OCC_212 | POWERGRID | 400KV-SILCHAR-IMPHAL(PG)-1             | POWERGR  | D | For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations  | 02/Apr/2024 | 08:00 | 02/Apr/2024 | 17:00 | 30/Mar/2024 09:00 | 01/Apr/2024 11:59 | 49 Hours 59 Minutes |
| 126 | OCC_212 | POWERGRID | 132KV-SILCHAR-MELRIAT-1                | POWERGR  | D | For replacement of conventional porcelain Insulators by Composite Long rod Polymer insulators at Power/Deep valley/River/SH/NH Crossing locations  | 02/Apr/2024 | 08:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 09:00 | 01/Apr/2024 11:59 | 49 Hours 53 Minutes |
| 127 | OCC_212 | AEGCL     | 220KV/132KV SARUSAJAI-ICT-1            | MEPTCL   | D | PREVENTIVE MAINTENANCE   | 02/Apr/2024 | 08:00 | 02/Apr/2024 | 11:00 | 30/Mar/2024 10:35 | 01/Apr/2024 11:59 | 49 Hours 19 Minutes |

*Saksham*

Saksham Rithe (Assistant Manager)

*Chitranshi*

Chitranshi Ghangrekar Dy. General Manager)

|     |         |           |  |           |   |   |             |       |             |       |                   |                   |                     |
|-----|---------|-----------|--|-----------|---|---|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 128 | OCC_212 | POWERGRID | BUS COUPLER BAY (1) OF MISA - 220KV - BUS 1 AND MISA - 220KV - BUS 2 @MISA - 220KV | POWERGR   | D | Removal/Re connection of Jumpers and Erection of Isolators insulators,contacts MOM Boxes of Bus Connected Isolator o for Samaguri-2 line  | 02/Apr/2024 | 08:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 09:00 | 01/Apr/2024 11:59 | 48 Hours 44 Minutes |
| 129 | OCC_212 | POWERGRID | MISA - 220KV - BUS 2   | POWERGR   | D | Removal/Re connection of Jumpers and Erection of Isolators insulators,contacts MOM Boxes of Bus Connected Isolator for Samaguri-2 line  | 02/Apr/2024 | 08:00 | 02/Apr/2024 | 16:00 | 30/Mar/2024 09:00 | 01/Apr/2024 11:59 | 48 Hours 44 Minutes |
| 130 | OCC_212 | AEGCL     | 220KV-SONAPUR SARUSAJAI-1  | AEGCL     | D | PREVENTIVE MAINTENANCE & CORRIDOR CLEANING  | 01/Apr/2024 | 08:00 | 01/Apr/2024 | 16:00 | 29/Mar/2024 18:08 | 31/Mar/2024 12:04 | 41 Hours 56 Minutes |
| 131 | OCC_212 | TSECL     | 132KV-PALATANA-UDAIPUR (BANDUAR)-1   | TSECL     | D | Pre-Monsoon Maintenance   | 01/Apr/2024 | 09:00 | 01/Apr/2024 | 16:00 | 29/Mar/2024 11:53 | 31/Mar/2024 12:04 | 48 Hours 11 Minutes |
| 132 | OCC_212 | TSECL     | 132KV-KAMALPUR-DHALABIL-1  | TSECL     | D | Pre-Monsoon Maintenance   | 01/Apr/2024 | 09:00 | 01/Apr/2024 | 16:00 | 29/Mar/2024 11:53 | 31/Mar/2024 12:04 | 48 Hours 11 Minutes |
| 133 | OCC_212 | TSECL     | 132KV-DHARMANAGAR (MISSION TILLA)-DULLAVCHERRA-1                                   | AEGCL,TSE | D | Pre-Monsoon Maintenance   | 01/Apr/2024 | 09:00 | 01/Apr/2024 | 16:00 | 29/Mar/2024 11:53 | 31/Mar/2024 12:04 | 48 Hours 11 Minutes |
| 134 | OCC_212 | AEGCL     | 132KV-KHANDONG-UMRANSHU-1  | AEGCL,PO  | D | INTALLATION OF NEW ISTS METER BY PGCIL AT UMRANSHU END  | 01/Apr/2024 | 11:00 | 01/Apr/2024 | 14:00 | 29/Mar/2024 11:15 | 31/Mar/2024 12:04 | 48 Hours 49 Minutes |
| 135 | OCC_212 | AEGCL     | 220KV-AZARA-BOKO-1   | AEGCL     | D | ROUTINE TESTING   | 01/Apr/2024 | 09:00 | 01/Apr/2024 | 16:00 | 29/Mar/2024 11:15 | 31/Mar/2024 12:04 | 48 Hours 49 Minutes |
| 136 | OCC_212 | AEGCL     | 220KV/132KV MARIANI (AS)-ICT-1   | AEGCL     | D | RE PAINTING OF TRANSFORMER  | 01/Apr/2024 | 08:00 | 01/Apr/2024 | 16:00 | 29/Mar/2024 11:15 | 31/Mar/2024 12:04 | 48 Hours 49 Minutes |
| 137 | OCC_212 | AEGCL     | 132KV-RUPAI-CHAPAKHOWA-1   | AEGCL     | D | For installation of additional jumper at tension points of towers and corridor clearance  | 01/Apr/2024 | 07:30 | 01/Apr/2024 | 16:00 | 29/Mar/2024 18:39 | 31/Mar/2024 12:04 | 41 Hours 25 Minutes |
| 138 | OCC_212 | POWERGRID | 220KV-MISA-SAMAGURI-2  | POWERGR   | C | Dismantling, Erection, Installation of 245 kV Isolators-4sets & 3set Earth switch ( insulators,Contacts and MOM boxes) under ADDCAP   | 01/Apr/2024 | 09:00 | 06/Apr/2024 | 17:00 | 29/Mar/2024 12:15 | 31/Mar/2024 12:04 | 47 Hours 49 Minutes |
| 139 | OCC_212 | POWERGRID | 400KV-SILCHAR-PK BARI (STERLITE)-2   | POWERGR   | C | For erection of new tower at Loc 351 on pile foundation and dismantling of existing tower loc no 351. Thereafter destringing and stringing in between Loc No 350- New 351- New 353. | 01/Apr/2024 | 08:00 | 06/Apr/2024 | 17:00 | 29/Mar/2024 12:15 | 31/Mar/2024 12:04 | 47 Hours 49 Minutes |

*Saksham*

Saksham Rithe (Assistant Manager)

*Chitranshi*

Chitranshi Ghangrekar Dy. General Manager)

|     |         |           |                                     |         |   |  |             |       |             |       |                   |                   |                     |
|-----|---------|-----------|-------------------------------------|---------|---|--|-------------|-------|-------------|-------|-------------------|-------------------|---------------------|
| 140 | OCC_212 | POWERGRID | 400KV-SILCHAR-<br>IMPHAL(PG)-1      | POWERGR | D | For replacement of<br>conventional porcelain<br>insulators by Composite<br>Long rod Polymer<br>insulators at<br>Power/Deep<br>valley/River/SH/NH<br>Crossing locations | 01/Apr/2024 | 08:00 | 01/Apr/2024 | 17:00 | 29/Mar/2024 12:15 | 31/Mar/2024 12:04 | 47 Hours 49 Minutes |
| 141 | OCC_212 | POWERGRID | 400KV/220KV<br>BONGAIGAON-<br>ICT-1 | POWERGR | C | For up-gradation of bay<br>equipment's to<br>enhance current<br>carrying capacity under<br>NERSS-XII. (Project<br>related Shutdown)                                    | 01/Apr/2024 | 00:00 | 13/May/2024 | 16:00 | 29/Mar/2024 12:15 | 31/Mar/2024 12:04 | 47 Hours 49 Minutes |

*Saksnam*

Saksnam Ritne (Assistant Manager)

*Chitranshi*

Chitranshi Ghangrekar Dy. General Manager)