


नवंबर 24 माह के लिए ओसीसी द्वारा अनुमोदित शटडाउन
OCC Approved Shutdowns for the month of November 24

क्रम संख्या/ Sl. No.	ओसीसी संख्या/ OCC Number	अनुरोधकर्ता एजेंसी का नाम/ Name of Requesting Agency	तत्व का नाम/ Element Name	धारक/ Owner	दैनिक/निरंतर Daily/ Continuous	कारण/ Reason	आरएलडीसी द्वारा अनुमोदित आरंभ तिथि/ RLDC Approved Start Date	आरएलडीसी स्वीकृत प्रारंभ समय/ RLDC Approved Start Time	आरएलडीसी द्वारा अनुमोदित अंतिम तिथि/ RLDC Approved End Date	आरएलडीसी द्वारा अनुमोदित समाप्ति समय/ RLDC Approved End Time	डी-3 पुष्टिकरण तिथि और समय/ D-3 Confirmation Date and Time	आरएलडीसी संसाधित समय/ RLDC Processed Time	शटडाउन समन्वय प्रक्रिया समय/ Shutdown Co-ordination Process Time
1	OCC_219	NEEPCO	GTG#1 BAY @AGTCCPP - 132KV	NEEPCO	C	Installation of GTG#1 Bay isolator	30/Nov/2024	00:00	05/Dec/2024	22:00	27/Nov/2024 11:16	28/Nov/2024 10:42	23 hours 26 minutes
2	OCC_219	NEEPCO	KHANDONG - 132KV - BUS 2	POWERGRID	D	R & M activity for khandong Switchyard. Replacement of Main Bus A conductors.	30/Nov/2024	07:00	30/Nov/2024	16:00	27/Nov/2024 11:16	28/Nov/2024 10:42	23 hours 26 minutes
3	OCC_219	POWERGRID	SALAKATI - 220KV - BUS 2	POWERGRID	D	For dismantling and Reconnection of Existing Dropper connection from 89A isolator to 220kV Main Bus-I for replacement of Isolator in Bongalgaon-1 line	29/Nov/2024	08:00	29/Nov/2024	16:00	26/Nov/2024 10:31	28/Nov/2024 10:42	48 Hours 11 Minutes
4	OCC_219	POWERGRID	400KV-BALIPARA-BONGAIGAON-4	POWERGRID	D	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing location	29/Nov/2024	08:00	29/Nov/2024	16:00	26/Nov/2024 10:31	28/Nov/2024 10:42	48 Hours 11 Minutes
5	OCC_219	NEEPCO	KHANDONG - 132KV - BUS 1	POWERGRID	C	R & M activity for khandong Switchyard. Replacement of Main Bus A conductors.	29/Nov/2024	08:00	30/Nov/2024	17:00	26/Nov/2024 10:20	28/Nov/2024 10:42	48 Hours 22 Minutes
6	OCC_219	NEEPCO	KHANDONG - 132KV - BUS 2	POWERGRID	D	R & M activity for khandong Switchyard. Replacement of Main Bus A conductors.	29/Nov/2024	07:00	29/Nov/2024	16:00	26/Nov/2024 10:20	28/Nov/2024 10:42	48 Hours 22 Minutes
7	OCC_219	NEEPCO	AGBPP - GTG 2	NEEPCO	C	Retrofitting,testing and commissioning works of new 216 kV,10 kA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	29/Nov/2024	08:00	01/Dec/2024	23:59	26/Nov/2024 09:52	28/Nov/2024 10:42	48 Hours 42 Minutes
8	OCC_219	POWERGRID	400KV/132KV SILCHAR-ICT-1	POWERGRID	D	AMP of ICT and 132KV Side Bay 107	28/Nov/2024	08:00	28/Nov/2024	16:00	25/Nov/2024 08:52	27/Nov/2024 11:16	49 Hours 16 Minutes
9	OCC_219	POWERGRID	SALAKATI - 220KV - BUS 1	POWERGRID	D	For dismantling and Reconnection of Existing Dropper connection from 89A isolator to 220kV Main Bus-I for replacement of Isolator in Bongalgaon-1 line	28/Nov/2024	08:00	28/Nov/2024	16:00	25/Nov/2024 08:52	27/Nov/2024 11:16	49 Hours 16 Minutes
10	OCC_219	POWERGRID	132KV-SILCHAR-SRIKONA-2	POWERGRID	D	Replacement of static LBB relay with numerical Relay at AEGCL End along with testing and commissioning	28/Nov/2024	08:00	28/Nov/2024	16:00	25/Nov/2024 08:52	27/Nov/2024 11:16	49 Hours 16 Minutes
11	OCC_219	AEGCL	132KV-DHARMANAGAR (MISSION TILLA)-DULLAVCHERRA-1	AEGCL,TSECL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	28/Nov/2024	09:00	28/Nov/2024	16:00	25/Nov/2024 11:20	27/Nov/2024 11:16	47 Hours 56 Minutes
12	OCC_219	AEGCL	220KV-AZARA-SARUSAJAI-1	AEGCL	D	ROUTINE TESTING AND MAINTENANCE WORK	28/Nov/2024	08:00	28/Nov/2024	16:00	25/Nov/2024 11:20	27/Nov/2024 11:16	47 Hours 56 Minutes
13	OCC_219	AEGCL	220KV-BTPS-RANGIA-2	AEGCL	D	CORRIDOR CLEANING	28/Nov/2024	08:00	28/Nov/2024	16:00	25/Nov/2024 11:20	27/Nov/2024 11:16	47 Hours 56 Minutes
14	OCC_219	AEGCL	220KV-TINSUKIA-NRPP-1	ASSAM	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	28/Nov/2024	09:00	28/Nov/2024	16:00	25/Nov/2024 11:20	27/Nov/2024 11:16	47 Hours 56 Minutes


सक्षम रीठे (सहायक प्रबंधक)
Saksham Rithe (Assistant Manager)


चित्रांशी घांगरेकर (उप महाप्रबंधक)
Chitranshi Ghangrekar (Dy. General Manager)

15	OCC_219	NEEPCO	AGBPP - 220KV - BUS 1	NEEPCO,POWERGR ID	D	Retrofitting,testing and commissioning works of new 216 KV,10 kA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	27/Nov/2024	08:00	28/Nov/2024	23:59	24/Nov/2024 11:13	26/Nov/2024 10:57	47 Hours 44 Minutes
16	OCC_219	AEGCL	220KV-AGIA-AZARA-1	AEGCL	D	CORRIDOR CLEANING	27/Nov/2024	09:00	27/Nov/2024	16:00	24/Nov/2024 11:04	26/Nov/2024 10:57	47 Hours 53 Minutes
17	OCC_219	AEGCL	132KV-DHARMANAGAR (MISSION TILLA)-DULLAVCHERRA-1	AEGCL,TSECL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	27/Nov/2024	09:00	27/Nov/2024	16:00	24/Nov/2024 11:04	26/Nov/2024 10:57	47 Hours 53 Minutes
18	OCC_219	MEPTCL	400KV/220KV BYRNIHAT (KILLING) - ICT-1	MEPTCL	D	Preventive maintenance of 220KV Side Terminal Equipments	27/Nov/2024	08:00	27/Nov/2024	16:00	24/Nov/2024 07:23	26/Nov/2024 10:57	48 Hours 57 Minutes
19	OCC_219	NEEPCO	BUS COUPLER BAY () OF AGBPP - 220KV - BUS 1 AND AGBPP - 220KV - BUS 2 @AGBPP - 220KV	NEEPCO	C	Retrofitting,testing and commissioning works of new 216 KV,10 kA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	27/Nov/2024	08:00	28/Nov/2024	23:59	24/Nov/2024 11:13	26/Nov/2024 10:57	47 Hours 44 Minutes
20	OCC_219	POWERGRID	400KV-BALIPARA-BONGAIGAON-3	POWERGRID	D	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing location	26/Nov/2024	08:00	26/Nov/2024	16:00	23/Nov/2024 10:25	25/Nov/2024 11:33	49 Hours 8 Minutes
21	OCC_219	POWERGRID	132KV-SILCHAR-SRIKONA-1	POWERGRID	D	Replacement of static LBB relay with numerical Relay at AEGCL End along with testing and commissioning	26/Nov/2024	08:00	26/Nov/2024	16:00	23/Nov/2024 10:25	25/Nov/2024 11:33	49 Hours 8 Minutes
22	OCC_219	AEGCL	220KV-AGIA-BOKO-1	AEGCL	D	CORRIDOR CLEANING	26/Nov/2024	09:00	26/Nov/2024	16:00	23/Nov/2024 09:53	25/Nov/2024 11:33	49 Hours 33 Minutes
23	OCC_219	AEGCL	220KV-BTPS-RANGIA-1	AEGCL	D	CORRIDOR CLEANING	26/Nov/2024	08:00	26/Nov/2024	16:00	23/Nov/2024 09:53	25/Nov/2024 11:33	49 Hours 33 Minutes
24	OCC_219	AEGCL	AZARA - 400KV - BUS 2	AEGCL	D	MAINTENANCE WORK	26/Nov/2024	08:00	26/Nov/2024	16:00	23/Nov/2024 09:53	25/Nov/2024 11:33	49 Hours 33 Minutes
25	OCC_219	MEPTCL	400KV/220KV BYRNIHAT (KILLING) - ICT-1	MEPTCL	D	Testing Of ICT# 3	26/Nov/2024	08:00	26/Nov/2024	16:00	23/Nov/2024 09:47	25/Nov/2024 11:33	49 Hours 33 Minutes
26	OCC_219	NAGALAND	132KV-DIMAPUR(PG)-KOHIMA-1	NAGALAND,DOP	D	Vegetation Clearance	26/Nov/2024	08:00	26/Nov/2024	15:00	23/Nov/2024 07:55	25/Nov/2024 11:33	49 Hours 33 Minutes
27	OCC_219	POWERGRID	400KV/132KV SILCHAR-ICT-3	POWERGRID	D	AMP of ICT	25/Nov/2024	08:00	25/Nov/2024	16:00	22/Nov/2024 10:14	24/Nov/2024 10:59	48 Hours 45 Minutes
28	OCC_219	AEGCL	132KV-LUMSNONG-PANCHGRAM (NEW)-1	MEPTCL,AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	25/Nov/2024	09:00	25/Nov/2024	16:00	22/Nov/2024 10:39	24/Nov/2024 10:59	48 Hours 20 Minutes
29	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer item C.9 of 216th OCCM and minutes of 217th OCCM ES(7). System Improvement	25/Nov/2024	08:30	25/Nov/2024	13:30	22/Nov/2024 10:00	24/Nov/2024 10:59	48 Hours 59 Minutes
30	OCC_219	NEEPCO	AGTCCPP - 132KV - BUS 2	NEEPCO	C	Installation of Isolator in Bus-1 & 2 Isolator. (one bus at a time)	25/Nov/2024	13:00	30/Nov/2024	17:00	22/Nov/2024 22:39	24/Nov/2024 10:59	36 Hours 20 Minutes
31	OCC_219	NAGALAND	132KV-DIMAPUR(PG)-KOHIMA-1	NAGALAND,DOP	D	Vegetation Clearance	25/Nov/2024	08:00	25/Nov/2024	15:00	22/Nov/2024 08:30	24/Nov/2024 10:59	48 Hours 59 Minutes
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">  सक्षम रिथे (सहायक प्रबंधक) Saksham Rithe (Assistant Manager) </div> <div style="text-align: center;">  चित्रांशी घांगरेकर (उप महाप्रबंधक) Chitranshi Ghangrekar (Dy. General Manager) </div> </div>													

32	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM ES(7). System Improvement	24/Nov/2024	08:30	24/Nov/2024	13:30	21/Nov/2024 10:59	23/Nov/2024 09:38	46 Hours 39 Minutes
33	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	23/Nov/2024	08:00	23/Nov/2024	16:00	20/Nov/2024 09:28	22/Nov/2024 11:14	49 Hours 14 Minutes
34	OCC_219	AEGCL	132KV-GOHPUR-NALKATA-2	POWERGRID	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	23/Nov/2024	07:00	23/Nov/2024	14:00	20/Nov/2024 11:30	22/Nov/2024 11:14	47 Hours 44 Minutes
35	OCC_219	MEPTCL	400KV/220KV BYRNHAT (KILLING) - ICT-2	MEPTCL	D	Preventive maintenance of 220KV Side Terminal Equipments	23/Nov/2024	08:00	23/Nov/2024	16:00	20/Nov/2024 11:35	22/Nov/2024 11:14	47 Hours 39 Minutes
36	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM ES(7). System Improvement	23/Nov/2024	08:30	23/Nov/2024	13:30	20/Nov/2024 10:12	22/Nov/2024 11:14	49 Hours 2 Minutes
37	OCC_219	POWERGRID	MAIN BAY (425) OF BISWANATH CHARIALI - 400KV B/R 2 @BISWANATH CHARIALI - 400KV	POWERGRID	D	AMP of bay equipment	22/Nov/2024	08:00	22/Nov/2024	16:00	19/Nov/2024 08:34	21/Nov/2024 10:50	48 Hours 50 Minutes
38	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	22/Nov/2024	08:00	22/Nov/2024	16:00	19/Nov/2024 08:34	21/Nov/2024 10:50	48 Hours 50 Minutes
39	OCC_219	AEGCL	220KV-AGIA-BTPS-2	AEGCL	D	CORRIDOR CLEANING	22/Nov/2024	09:00	22/Nov/2024	16:00	19/Nov/2024 11:22	21/Nov/2024 10:50	47 Hours 28 Minutes
40	OCC_219	MEPTCL	400KV/220KV BYRNHAT (KILLING) - ICT-2	MEPTCL	D	Preventive Maintenance of ICT # 4	22/Nov/2024	08:00	22/Nov/2024	16:00	19/Nov/2024 00:20	21/Nov/2024 10:50	48 Hours 50 Minutes
41	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM ES(7). System Improvement	22/Nov/2024	08:30	22/Nov/2024	13:30	19/Nov/2024 07:34	21/Nov/2024 10:50	48 Hours 50 Minutes
42	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	21/Nov/2024	08:00	21/Nov/2024	16:00	18/Nov/2024 12:30	21/Nov/2024 10:47	48 Hours 47 Minutes
43	OCC_219	AEGCL	220KV-JAWAHARNAGAR-SAMAGURI-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	21/Nov/2024	08:00	21/Nov/2024	16:00	18/Nov/2024 11:46	21/Nov/2024 10:47	48 Hours 47 Minutes
44	OCC_219	AEGCL	220KV-NTPS-AMGURI-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	21/Nov/2024	08:00	21/Nov/2024	16:00	18/Nov/2024 11:46	21/Nov/2024 10:47	48 Hours 47 Minutes
45	OCC_219	MEPTCL	220KV-MAWNGAP-BYRNHAT (KILLING)-2	MEGHALAYA	D	For Lines maintenance work	21/Nov/2024	08:00	21/Nov/2024	16:00	18/Nov/2024 08:29	21/Nov/2024 10:47	48 Hours 47 Minutes
46	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM ES(7). System Improvement	21/Nov/2024	08:30	21/Nov/2024	13:30	18/Nov/2024 07:15	21/Nov/2024 10:47	48 Hours 47 Minutes
47	OCC_219	NEEPCO	AGBPP - STG 3	NEEPCO	C	Retrofitting,testing and commissioning works of new 216 kV,10 kA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	21/Nov/2024	08:00	23/Nov/2024	23:59	18/Nov/2024 10:19	21/Nov/2024 10:47	48 Hours 47 Minutes
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">  सक्षम रीठे (सहायक प्रबंधक) Saksham Rithe (Assistant Manager) </div> <div style="text-align: center;">  चित्रंशी घांगरेकर (उप महाप्रबंधक) Chitranshi Ghangrekar (Dy. General Manager) </div> </div>													

48	OCC_219	NAGALAND	132KV-ZHADIMA (NEW KOHIMA)-KOHIMA-1	NAGALAND	D	Vegetation Clearance	21/Nov/2024	08:00	21/Nov/2024	15:00	18/Nov/2024 08:55	21/Nov/2024 10:47	48 Hours 47 Minutes
49	OCC_219	POWERGRID	FILTER BANK 2 SUB BANK 3 at BNC		D	AMP of bay equipment	21/Nov/2024	08:00	21/Nov/2024	16:00	18/Nov/2024 12:30	20/Nov/2024 11:12	46 Hours 42 Minutes
50	OCC_219	POWERGRID	400KV-SILCHAR-PK BARI (STERLITE)-1	POWERGRID	D	For SD nature defect rectification works at span loc. 102-103, 164-165, Loc.123	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 08:34	20/Nov/2024 10:29	48 Hours 29 Minutes
51	OCC_219	POWERGRID	BUS COUPLER BAY () OF BALIPARA - 220KV - BUS 1 AND BALIPARA - 220KV - BUS 2 @BALIPARA - 220KV	POWERGRID	D	AMP works	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 08:34	20/Nov/2024 10:29	48 Hours 29 Minutes
52	OCC_219	AEGCL	220KV-AZARA-BOKO-1	AEGCL	D	CORRIDOR CLEANING	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 10:41	20/Nov/2024 10:29	48 Hours 29 Minutes
53	OCC_219	NEEPCO	AGTCCPP - GTG 1	NEEPCO	C	CI & BI of Gas turbine #1 and Installation of GCP	20/Nov/2024	00:00	05/Dec/2024	23:00	17/Nov/2024 10:18	20/Nov/2024 10:29	48 Hours 29 Minutes
54	OCC_219	POWERGRID	TIE BAY (414) OF 400KV-NEW KOHIMA-MARIANI (PG)-2 AND FUTURE @MARIANI (PG) - 400KV	POWERGRID	D	AMP of Bay Equipments	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 10:55	19/Nov/2024 12:16	49 Hours 21 Minutes
55	OCC_219	POWERGRID	SILCHAR - 400KV - BUS 2	POWERGRID	D	AMP OF BUS	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 10:55	19/Nov/2024 12:16	49 Hours 21 Minutes
56	OCC_219	POWERGRID	FILTER BANK 2 SUB BANK 2 at BNC		D	AMP of bay equipment	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 08:34	18/Nov/2024 10:26	25 Hours 52 Minutes
57	OCC_219	POWERGRID	400KV-BONGAIGAON-ALIPURDUAR-1	ENICL	D	For testing and commissioning of replaced electromechanical LBB relay with Numerical relay (Micom P141) in bay no 414.	20/Nov/2024	11:00	20/Nov/2024	16:00	17/Nov/2024 10:55	19/Nov/2024 12:16	49 Hours 21 Minutes
58	OCC_219	POWERGRID	400KV-BALIPARA-BONGAIGAON-1	POWERGRID	D	For testing and commissioning of replaced electromechanical LBB relay with Numerical relay (Micom P141) in bay no 414.	20/Nov/2024	11:00	20/Nov/2024	16:00	17/Nov/2024 10:55	19/Nov/2024 12:16	49 Hours 21 Minutes
59	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 10:55	19/Nov/2024 12:16	49 Hours 21 Minutes
60	OCC_219	AEGCL	220KV-AGIA-BTPS-1	AEGCL	D	CORRIDOR CLEANING	20/Nov/2024	09:00	20/Nov/2024	16:00	17/Nov/2024 10:41	19/Nov/2024 12:16	49 Hours 35 Minutes
61	OCC_219	AEGCL	220KV-SAMAGURI-SONAPUR-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 10:41	19/Nov/2024 12:16	49 Hours 35 Minutes
62	OCC_219	AEGCL	220KV-NTPS-AMGURI-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 10:41	19/Nov/2024 12:16	49 Hours 35 Minutes
63	OCC_219	MEPTCL	220KV-MAWNGAP-BYRNHAT (KILLING)-1	MEGHALAYA	D	For Lines maintenance work	20/Nov/2024	08:00	20/Nov/2024	16:00	17/Nov/2024 10:55	19/Nov/2024 12:16	49 Hours 21 Minutes
64	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	20/Nov/2024	08:30	20/Nov/2024	13:30	17/Nov/2024 10:55	19/Nov/2024 12:16	49 Hours 21 Minutes
65	OCC_219	NEEPCO	AGTCCPP - 132KV - BUS 1	NEEPCO	C	Installation of Isolator in Bus-1 & 2 Isolator. (one bus at a time)	20/Nov/2024	10:00	25/Nov/2024	12:00	17/Nov/2024 10:21	19/Nov/2024 12:16	49 Hours 55 Minutes
66	OCC_219	NAGALAND	132KV-ZHADIMA (NEW KOHIMA)-KOHIMA-1	NAGALAND	D	Vegetation Clearance	20/Nov/2024	08:00	20/Nov/2024	15:00	17/Nov/2024 12:58	19/Nov/2024 12:16	47 Hours 18 Minutes
67	OCC_219	NAGALAND	132KV-CHIEPEBOZOU-ZHADIMA (NEW KOHIMA)-1	NAGALAND	D	Vegetation Clearance	19/Nov/2024	08:00	19/Nov/2024	15:00	16/Nov/2024 08:42	18/Nov/2024 11:08	49 Hours 8 Minutes

सक्षम रिठे (सहायक प्रबंधक)
Saksham Rithe (Assistant Manager)

चित्रांशी घांगरेकर (उप महाप्रबंधक)
Chitranshi Ghangrekar (Dy. General Manager)

68	OCC_219	POWERGRID	MAIN BAY (413) OF 400KV-NEW KOHIMA-MARIANI (PG)-2 @MARIANI (PG) - 400KV	POWERGRID	D	AMP of Bay Equipments	19/Nov/2024	08:00	19/Nov/2024	16:00	16/Nov/2024 08:42	18/Nov/2024 11:08	49 Hours 8 Minutes
69	OCC_219	POWERGRID	FILTER BANK 2 SUB BANK 1 at BNC		D	AMP of bay equipment	19/Nov/2024	08:00	19/Nov/2024	16:00	16/Nov/2024 08:29	17/Nov/2024 07:43	23 Hours 14 Minutes
70	OCC_219	POWERGRID	TIE BAY (414) OF 400KV-BALIPARA-BONGAIGAON-1 AND 400KV-BONGAIGAON-ALIPURDUAR-1 @BONGAIGAON - 400KV	POWERGRID	C	For replacement of existing electromechanical LBB relay (English electric) with numerical relay (Micom P141) in bay no 414.	19/Nov/2024	08:00	20/Nov/2024	16:00	16/Nov/2024 09:32	18/Nov/2024 11:08	49 Hours 8 Minutes
71	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	19/Nov/2024	08:00	19/Nov/2024	16:00	16/Nov/2024 08:25	18/Nov/2024 11:08	49 Hours 8 Minutes
72	OCC_219	AEGCL	AZARA - 400KV - BUS 1	AEGCL	D	MAINTENANCE WORK	19/Nov/2024	08:00	19/Nov/2024	16:00	16/Nov/2024 11:08	18/Nov/2024 11:08	48 Hours 0 Minutes
73	OCC_219	AEGCL	220KV-TINSUKIA-NTPS-1	ASSAM	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	19/Nov/2024	09:00	19/Nov/2024	16:00	16/Nov/2024 11:08	18/Nov/2024 11:08	48 Hours 0 Minutes
74	OCC_219	AEGCL	220KV-SAMAGURISONABIL-2	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	19/Nov/2024	08:00	19/Nov/2024	16:00	16/Nov/2024 11:08	18/Nov/2024 11:08	48 Hours 0 Minutes
75	OCC_219	MEPTCL	220KV-MAWNGAP-BYRNHAT (KILLING)-2	MEGHALAYA	D	For Lines maintenance work	19/Nov/2024	08:00	19/Nov/2024	16:00	16/Nov/2024 09:49	18/Nov/2024 11:08	49 Hours 8 Minutes
76	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400kV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	19/Nov/2024	08:30	19/Nov/2024	13:30	16/Nov/2024 15:20	18/Nov/2024 11:08	43 Hours 48 Minutes
77	OCC_219	POWERGRID	400 KV RANGANADI 2 BAY AT HVDC BNC	POWERGRID	D	AMP of bay equipment	18/Nov/2024	08:00	18/Nov/2024	16:00	15/Nov/2024 08:23	17/Nov/2024 07:51	45 Hours 51 Minutes
78	OCC_219	POWERGRID	MAIN BAY (404) OF 400KV/220KV BALIPARA-ICT-1 AND @BALIPARA-400KV	POWERGRID	D	AMP works	18/Nov/2024	08:00	18/Nov/2024	16:00	15/Nov/2024 16:25	17/Nov/2024 07:51	39 Hours 26 Minutes
79	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	18/Nov/2024	08:00	18/Nov/2024	16:00	15/Nov/2024 08:46	17/Nov/2024 07:51	45 Hours 51 Minutes
80	OCC_219	AEGCL	132KV-SRIKONAPAILAPOL-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	18/Nov/2024	09:00	18/Nov/2024	16:00	15/Nov/2024 09:59	17/Nov/2024 07:51	45 Hours 51 Minutes
81	OCC_219	AEGCL	220KV-SAMAGURISONABIL-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	18/Nov/2024	08:00	18/Nov/2024	16:00	15/Nov/2024 09:59	17/Nov/2024 07:51	45 Hours 51 Minutes
82	OCC_219	MEPTCL	220KV-MAWNGAP-BYRNHAT (KILLING)-1	MEGHALAYA	D	For Lines maintenance work	18/Nov/2024	08:00	18/Nov/2024	16:00	15/Nov/2024 09:37	17/Nov/2024 07:51	45 Hours 51 Minutes
83	OCC_219	NTPC	400KV-BGTPP-BONGAIGAON-2	POWERGRID	D	For Bay 1 equipments PM and alignment of 4-189A isolator of bay 1 & bus -1 as 4-189A is linked to BUS-1.	18/Nov/2024	07:00	18/Nov/2024	16:00	15/Nov/2024 07:33	17/Nov/2024 07:51	45 Hours 51 Minutes
84	OCC_219	NTPC	400 KV BONGAIGAON 2 BAY (402) AT BGTPP	NTPC	D	400KV BAY-1 (400KV LINE#2 from NTPC BgTTP to PGCL Bongaigaon)	18/Nov/2024	07:00	18/Nov/2024	16:00	15/Nov/2024 07:35	17/Nov/2024 07:51	45 Hours 51 Minutes
85	OCC_219	NTPC	BUS COUPLER BAY () OF BGTPP - 400KV - BUS 1 AND BGTPP - 400KV - BUS 2 @BGTPP - 400KV	NTPC	D	For Bay 1 equipments PM and alignment of 4-189A isolator of bay 1 & bus -1 as 4-189A is linked to BUS-1.	18/Nov/2024	07:00	18/Nov/2024	16:00	15/Nov/2024 07:37	17/Nov/2024 07:51	45 Hours 51 Minutes
86	OCC_219	NTPC	BGTPP - 400KV - BUS 1	NTPC	D	For Bay 1 equipments PM and alignment of 4-189A isolator of bay 1 & bus -1 as 4-189A is linked to BUS-1.	18/Nov/2024	07:00	18/Nov/2024	16:00	15/Nov/2024 07:38	17/Nov/2024 07:51	45 Hours 51 Minutes


सक्षम रिठे (सहायक प्रबंधक)
Saksham Rithe (Assistant Manager)

चित्रांशी घांगरेकर (उप महाप्रबंधक)
Chitranshi Ghangrekar (Dy. General Manager)

87	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	18/Nov/2024	08:30	18/Nov/2024	13:30	15/Nov/2024 08:08	17/Nov/2024 07:51	45 Hours 51 Minutes
88	OCC_219	NEEPCO	AGBPP - STG 1	NEEPCO	C	Retrofitting,testing and commissioning works of new 216 kv,10 kA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	18/Nov/2024	08:00	20/Nov/2024	23:59	15/Nov/2024 10:16	17/Nov/2024 07:51	45 Hours 35 Minutes
89	OCC_219	NAGALAND	132KV-WOKHA-CHIEPEBOZOU-1	NAGALAND	D	Vegetation Clearance	18/Nov/2024	08:00	18/Nov/2024	15:00	15/Nov/2024 07:21	17/Nov/2024 07:51	45 Hours 51 Minutes
90	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	17/Nov/2024	08:00	17/Nov/2024	16:00	15/Nov/2024 09:33	16/Nov/2024 08:55	23 Hours 22 Minutes
91	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	17/Nov/2024	08:30	17/Nov/2024	13:30	14/Nov/2024 07:25	16/Nov/2024 08:55	46 Hours 55 Minutes
92	OCC_219	NAGALAND	132KV-WOKHA-CHIEPEBOZOU-1	NAGALAND	D	Vegetation Clearance	17/Nov/2024	08:00	17/Nov/2024	15:00	14/Nov/2024 07:51	16/Nov/2024 08:55	46 Hours 55 Minutes
93	OCC_219	POWERGRID	TIE BAY (411) OF 400KV-NEW KOHIMA-MARIANI (PG)-1 AND MARIANI (PG) - 400KV B/R 2 @MARIANI (PG) - 400KV	POWERGRID	D	AMP of Bay Equipments	16/Nov/2024	08:00	16/Nov/2024	16:00	13/Nov/2024 08:24	15/Nov/2024 09:25	47 Hours 25 Minutes
94	OCC_219	POWERGRID	SALAKATI - 220KV - BUS 2	POWERGRID	D	For dismantling and Reconnection of Existing Dropper connection from 89A Isolator to 220KV Main Bus-1 for replacement of Isolator in Bongalgain-1 line	16/Nov/2024	08:00	16/Nov/2024	16:00	13/Nov/2024 08:24	15/Nov/2024 09:25	47 Hours 25 Minutes
95	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	16/Nov/2024	08:00	16/Nov/2024	16:00	13/Nov/2024 08:24	15/Nov/2024 09:25	47 Hours 25 Minutes
96	OCC_219	AEGCL	132KV-RUPAI-MARGHERITA AS-1	AEGCL	D	CORRIDOR CLEANING	30/Nov/2024	09:30	30/Nov/2024	16:00	13/Nov/2024 10:42	15/Nov/2024 09:25	46 Hours 43 Minutes
97	OCC_219	AEGCL	220KV-JAWAHARNAGAR-SARUSAJAI-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	16/Nov/2024	08:00	16/Nov/2024	16:00	13/Nov/2024 10:42	15/Nov/2024 09:25	46 Hours 43 Minutes
98	OCC_219	NTPC	400 KV BONGAIGAON 1 BAY (401) AT BGTPP	NTPC	D	For Bay 2 equipments PM and alignment of 4-289B Isolator of bay 2 & bus -2 as 4-289B is linked to BUS-2.	16/Nov/2024	07:00	16/Nov/2024	16:00	13/Nov/2024 08:58	15/Nov/2024 09:25	47 Hours 25 Minutes
99	OCC_219	NTPC	400KV-BGTPP-BONGAIGAON-1	POWERGRID	D	For Bay 2 equipments PM and alignment of 4-289B Isolator of bay 2 & bus -2 as 4-289B is linked to BUS-2.	16/Nov/2024	07:00	16/Nov/2024	16:00	13/Nov/2024 10:22	15/Nov/2024 09:25	47 Hours 3 Minutes
100	OCC_219	NTPC	BUS COUPLER BAY () OF BGTPP - 400KV - BUS 1 AND BGTPP - 400KV - BUS 2 @BGTPP - 400KV	NTPC	D	For Bay 2 equipments PM and alignment of 4-289B Isolator of bay 2 & bus -2 as 4-289B is linked to BUS-2.	16/Nov/2024	07:00	16/Nov/2024	16:00	13/Nov/2024 09:04	15/Nov/2024 09:25	47 Hours 25 Minutes
101	OCC_219	NTPC	BGTPP - 400KV - BUS 2	NTPC	D	For Bay 2 equipments PM and alignment of 4-289B Isolator of bay 2 & bus -2 as 4-289B is linked to BUS-2.	16/Nov/2024	07:00	16/Nov/2024	16:00	13/Nov/2024 09:11	15/Nov/2024 09:25	47 Hours 25 Minutes
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">  सक्षम रिठे (सहायक प्रबंधक) Saksham Rithe (Assistant Manager) </div> <div style="text-align: center;">  चित्रांशी घांगरेकर (उप महाप्रबंधक) Chitranshi Ghangrekar (Dy. General Manager) </div> </div>													

102	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400kV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	16/Nov/2024	08:30	16/Nov/2024	13:30	13/Nov/2024 11:14	15/Nov/2024 09:25	46 Hours 11 Minutes
103	OCC_219	NAGALAND	132KV-WOKHA-CHIEPEBOZOU-1	NAGALAND	D	Vegetation Clearance	16/Nov/2024	08:00	16/Nov/2024	15:00	13/Nov/2024 07:19	15/Nov/2024 09:25	47 Hours 25 Minutes
104	OCC_219	NEEPCO	AGBPP - GTG 1	NEEPCO	C	Retrofitting testing and commissioning works of new 216 kV, 10 KA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	15/Nov/2024	08:00	17/Nov/2024	23:59	12/Nov/2024 09:19	14/Nov/2024 10:20	48 Hours 20 Minutes
105	OCC_219	POWERGRID	SURAJMANI NAGAR - 132KV - BUS 2	TSECL	D	Rectification of Bus Isolator(89B) of Comilla II Bay for Facilitating of charging the bay through Bus II in case of Bus I Shutdown.	15/Nov/2024	10:00	15/Nov/2024	14:00	12/Nov/2024 08:40	14/Nov/2024 10:20	48 Hours 20 Minutes
106	OCC_219	POWERGRID	MAIN BAY (410) OF 400KV-NEW KOHIMA-MARIANI (PG)-1 @MARIANI (PG) - 400KV	POWERGRID	D	AMP of bay Equipments by Mariani S/S.	15/Nov/2024	08:00	15/Nov/2024	16:00	12/Nov/2024 08:40	14/Nov/2024 10:20	48 Hours 20 Minutes
107	OCC_219	POWERGRID	132KV-SURAJMANI NAGAR-COMILLA(BANGLADESH)-2	PGCB,POWERGRID	D	AMP of Bay equipments	15/Nov/2024	08:00	15/Nov/2024	16:00	12/Nov/2024 08:40	14/Nov/2024 10:20	48 Hours 20 Minutes
108	OCC_219	POWERGRID	80 MVAR BUS REACTOR II AND RANGANADI IAT BISWANATH CHARIALI	POWERGRID	D	AMP of bay equipment	15/Nov/2024	08:00	15/Nov/2024	16:00	12/Nov/2024 08:40	14/Nov/2024 10:20	48 Hours 20 Minutes
109	OCC_219	POWERGRID	220KV-BONGAIGAON-SALAKATI-1	POWERGRID	C	For replacement of existing old central break 220kV 89A, 89B, 89L and 89T Isolators by double break isolator.	15/Nov/2024	09:00	26/Nov/2024	16:00	13/Nov/2024 08:24	14/Nov/2024 10:20	25 Hours 56 Minutes
110	OCC_219	POWERGRID	400KV-BALIPARA-MISA-2	POWERGRID	D	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	15/Nov/2024	08:00	15/Nov/2024	16:00	12/Nov/2024 08:40	14/Nov/2024 10:20	48 Hours 20 Minutes
111	OCC_219	POWERGRID	SALAKATI - 220KV - BUS 1	POWERGRID	D	For dismantling and Reconnection of Existing Dropper connection from 89A isolator to 220KV Main Bus-I for replacement of Isolator in Bongalain-1 line	15/Nov/2024	08:00	15/Nov/2024	16:00	12/Nov/2024 08:40	14/Nov/2024 10:20	48 Hours 20 Minutes
112	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	15/Nov/2024	08:00	15/Nov/2024	16:00	12/Nov/2024 08:40	14/Nov/2024 10:20	48 Hours 20 Minutes
113	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400kV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	15/Nov/2024	08:30	15/Nov/2024	13:30	12/Nov/2024 09:58	14/Nov/2024 10:20	48 Hours 20 Minutes
114	OCC_219	NAGALAND	132KV-WOKHA-CHIEPEBOZOU-1	NAGALAND	D	Vegetation Clearance	15/Nov/2024	08:00	15/Nov/2024	15:00	12/Nov/2024 14:00	14/Nov/2024 10:20	44 Hours 20 Minutes
115	OCC_219	POWERGRID	400KV-BALIPARA-MISA-1	POWERGRID	D	For replacement of conventional porcelain insulators by composite long rod polymer insulators at Power/Deep valley/River/SH/NH crossing locations	14/Nov/2024	08:00	14/Nov/2024	16:00	11/Nov/2024 08:29	13/Nov/2024 10:55	48 Hours 55 Minutes
116	OCC_219	POWERGRID	220KV/132KV SALAKATI-ICT-1	POWERGRID	D	Shutdown of ICT for testing of CTs in both HV and LV Side. AMP work of ICT#1. ICT#1 will be out of service.	14/Nov/2024	08:00	14/Nov/2024	16:00	11/Nov/2024 08:29	13/Nov/2024 10:55	48 Hours 55 Minutes
117	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	14/Nov/2024	08:00	14/Nov/2024	16:00	11/Nov/2024 08:29	13/Nov/2024 10:55	48 Hours 55 Minutes
118	OCC_219	NTPC	BGTPP - UNIT 1	NTPC	C	Annual overhaul	14/Nov/2024	00:00	13/Dec/2024	23:59	11/Nov/2024 15:32	13/Nov/2024 10:55	43 Hours 23 Minutes
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">  सक्षम रिठे (सहायक प्रबंधक) Saksham Rithe (Assistant Manager) </div> <div style="text-align: center;">  चित्रांशी घांगरेकर (उप महाप्रबंधक) Chitranshi Ghangrekar (Dy. General Manager) </div> </div>													

119	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM ES(7). System Improvement	14/Nov/2024	08:30	14/Nov/2024	13:30	11/Nov/2024 07:23	13/Nov/2024 10:55	48 Hours 55 Minutes
120	OCC_219	NAGALAND	132KV-SANIS-WOKHA-1	NAGALAND,DOP	D	Vegetation Clearance	14/Nov/2024	08:00	14/Nov/2024	15:00	11/Nov/2024 08:27	13/Nov/2024 10:55	48 Hours 55 Minutes
121	OCC_219	POWERGRID	80 MVAR BUS REACTOR 1 AND BALIPARA 2 DAT BISWANATH CHARIALI	POWERGRID	D	AMP of bay equipment	13/Nov/2024	08:00	13/Nov/2024	16:00	10/Nov/2024 09:39	12/Nov/2024 10:57	48 Hours 57 Minutes
122	OCC_219	POWERGRID	BONGAIGAON - 400KV B/R 2	POWERGRID	D	For testing and commissioning of replaced electromechanical LBB relay with Numerical relay (Micom P141) in bay no 411.	13/Nov/2024	11:00	13/Nov/2024	16:00	10/Nov/2024 09:39	12/Nov/2024 10:57	48 Hours 57 Minutes
123	OCC_219	POWERGRID	132KV-AGARTALA (79 TILLA)-AGTCCPP-1	POWERGRID	D	For Line Impedance Measurement.	13/Nov/2024	11:00	13/Nov/2024	15:00	10/Nov/2024 09:39	12/Nov/2024 10:57	48 Hours 57 Minutes
124	OCC_219	POWERGRID	400KV-BALIPARA-BONGAIGAON-2	POWERGRID	D	For testing and commissioning of replaced electromechanical LBB relay with Numerical relay (Micom P141) in bay no 411.	13/Nov/2024	08:00	13/Nov/2024	16:00	10/Nov/2024 09:39	12/Nov/2024 10:57	48 Hours 57 Minutes
125	OCC_219	POWERGRID	132KV-AGARTALA (79 TILLA)-AGTCCPP-2	POWERGRID	D	For Line Impedance Measurement and AR Testing.	13/Nov/2024	08:00	13/Nov/2024	16:00	10/Nov/2024 09:39	12/Nov/2024 10:57	48 Hours 57 Minutes
126	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	13/Nov/2024	08:00	13/Nov/2024	16:00	10/Nov/2024 09:39	12/Nov/2024 10:57	48 Hours 57 Minutes
127	OCC_219	POWERGRID	220 KV, 50 MVA ICT 1 BAY AT SALAKATI	POWERGRID	D	For dismantling of Existing Dropper connection from 89A isolator to 220KV Main Bus-I for replacement of Isolator.	13/Nov/2024	08:00	13/Nov/2024	16:00	10/Nov/2024 09:39	12/Nov/2024 10:57	48 Hours 57 Minutes
128	OCC_219	AEGCL	220KV-AGBPP-TINSUKIA-2	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	13/Nov/2024	09:00	13/Nov/2024	16:00	10/Nov/2024 10:30	12/Nov/2024 10:57	48 Hours 27 Minutes
129	OCC_219	AEGCL	220KV-SAMAGURI-SONAPUR-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	13/Nov/2024	08:00	13/Nov/2024	16:00	10/Nov/2024 10:30	12/Nov/2024 10:57	48 Hours 27 Minutes
130	OCC_219	AEGCL	132KV-SARUPATHAR-GOLAGHAT-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	13/Nov/2024	08:00	13/Nov/2024	16:00	10/Nov/2024 10:30	12/Nov/2024 10:57	48 Hours 27 Minutes
131	OCC_219	MEPTCL	BYRNIHAT (KILLING) - 400KV - BUS 1	MEPTCL	C	Replacement of SF6 Gas and Molecular sieves due to low dew point (in CT B Chamber of 406 Bay. Gas from 406 89A, 89B, CT, CB has to be extracted so as to maintain differential pressure across the chambers. As the 89A and89B chamber which are live need to be dead before extraction of gas (only achieved by mean of Total 400KV bus Shutdown)	11/Nov/2024	08:00	15/Nov/2024	16:00	10/Nov/2024 07:12	12/Nov/2024 10:57	48 Hours 57 Minutes
132	OCC_219	MEPTCL	BYRNIHAT (KILLING) - 400KV - BUS 2	MEPTCL	C	Replacement of SF6 Gas and Molecular sieves due to low dew point (in CT B Chamber of 406 Bay. Gas from 406 89A, 89B, CT, CB has to be extracted so as to maintain differential pressure across the chambers. As the 89A and89B chamber which are live need to be dead before extraction of gas (only achieved by mean of Total 400KV bus Shutdown)	11/Nov/2024	08:00	15/Nov/2024	16:00	10/Nov/2024 08:08	12/Nov/2024 10:57	48 Hours 57 Minutes
133	OCC_219	NEEPCO	220KV-AGBPP-MARIANI (AS)-1	POWERGRID	C	To check functions/ activation of Auto-Restore, Testing, settings calculations of Distance Protection Relay (MICOM P442 and P443) for Line # 1 & Line # 2 (New-Marioni & Marioni Line),by OEM, GE T&D Retrofitting,testing and commissioning works of new 216 kV,10 kA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	13/Nov/2024	08:00	14/Nov/2024	23:59	10/Nov/2024 09:11	12/Nov/2024 10:57	48 Hours 57 Minutes
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">  सक्षम रीठे (सहायक प्रबंधक) Saksham Rithe (Assistant Manager) </div> <div style="text-align: center;">  चित्रांशी घांगरेकर (उप महाप्रबंधक) Chitranshi Ghangrekar (Dy. General Manager) </div> </div>													

134	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400kv Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	13/Nov/2024	08:30	13/Nov/2024	13:30	10/Nov/2024 08:01	12/Nov/2024 10:57	48 Hours 57 Minutes
135	OCC_219	NAGALAND	132KV-SANIS-WOKHA-1	NAGALAND,DOP	D	Vegetation Clearance	13/Nov/2024	08:00	13/Nov/2024	15:00	10/Nov/2024 09:29	12/Nov/2024 10:57	48 Hours 57 Minutes
136	OCC_219	POWERGRID	SILCHAR - 400KV B/R 1	POWERGRID	D	AMP of Reactor	12/Nov/2024	08:00	12/Nov/2024	16:00	09/Nov/2024 10:32	11/Nov/2024 11:20	48 Hours 48 Minutes
137	OCC_219	POWERGRID	MAIN BAY (443) OF BISWANATH CHARIALI - 400KV B/R 1 @BISWANATH CHARIALI - 400KV	POWERGRID	D	AMP of bay equipment	12/Nov/2024	08:00	12/Nov/2024	16:00	09/Nov/2024 10:32	11/Nov/2024 11:20	48 Hours 48 Minutes
138	OCC_219	POWERGRID	400 KV BALIPARA II & 50 MVAR BUS REACTOR IAT BONGAIGAON	POWERGRID	C	For replacement of electromechanical LBB relay with Numerical relay (Micom P141) in bay no 411.	12/Nov/2024	08:00	13/Nov/2024	16:00	09/Nov/2024 10:32	11/Nov/2024 11:20	48 Hours 48 Minutes
139	OCC_219	POWERGRID	TIE BAY (J) OF 220KV/132KV BALIPARA-ICT-2 AND BALIPARA - 400KV B/R 2 @BALIPARA - 400KV	POWERGRID	D	AMP works	12/Nov/2024	08:00	12/Nov/2024	16:00	09/Nov/2024 10:32	11/Nov/2024 11:20	48 Hours 48 Minutes
140	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	12/Nov/2024	08:00	12/Nov/2024	16:00	09/Nov/2024 10:32	11/Nov/2024 11:20	48 Hours 48 Minutes
141	OCC_219	POWERGRID	132 KV, 50 MVA ICT 1 BAY AT SALAKATI	POWERGRID	D	Bay AMP Work of 109 Main Bay. 132 kv side of ICT#1 main bay will be charged through 132 KV Transfer bay. No outage of equipment.	12/Nov/2024	08:00	12/Nov/2024	16:00	09/Nov/2024 10:32	11/Nov/2024 11:20	48 Hours 48 Minutes
142	OCC_219	AEGL	220KV-AGIA-AZARA-1	AEGL	D	CORRIDOR CLEANING	12/Nov/2024	09:00	12/Nov/2024	16:00	09/Nov/2024 11:35	11/Nov/2024 11:20	47 Hours 45 Minutes
143	OCC_219	AEGL	132KV-SARUPATHAR-BOKAJAN-1	AEGL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	12/Nov/2024	09:00	12/Nov/2024	16:00	09/Nov/2024 11:35	11/Nov/2024 11:20	47 Hours 45 Minutes
144	OCC_219	AEGL	220KV-SONAPUR-SARUSAJAI-1	AEGL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	12/Nov/2024	08:00	12/Nov/2024	16:00	09/Nov/2024 11:35	11/Nov/2024 11:20	47 Hours 45 Minutes
145	OCC_219	AEGL	132KV-GOHPUR-NALKATA-2	POWERGRID	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	12/Nov/2024	07:00	12/Nov/2024	14:00	09/Nov/2024 11:35	11/Nov/2024 11:20	47 Hours 45 Minutes
146	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400kv Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	12/Nov/2024	08:30	12/Nov/2024	13:30	09/Nov/2024 09:26	11/Nov/2024 11:20	49 Hours 20 Minutes
147	OCC_219	NAGALAND	132KV-SANIS-WOKHA-1	NAGALAND,DOP	D	Vegetation Clearance	12/Nov/2024	08:00	12/Nov/2024	15:00	09/Nov/2024 10:43	11/Nov/2024 11:20	48 Hours 37 Minutes
148	OCC_219	POWERGRID	220KV-SALAKATI-ALIPURDUAR-1	POWERGRID	D	Shutdown for bay AMP and testing of CT before warranty end executed under NERS5-XII.	11/Nov/2024	08:00	11/Nov/2024	16:00	08/Nov/2024 11:08	10/Nov/2024 11:39	48 Hours 31 Minutes
149	OCC_219	AEGL	132KV-TINSUKIA-RUPAI-1	AEGL	D	CORRIDOR CLEANING	11/Nov/2024	09:30	11/Nov/2024	16:00	08/Nov/2024 11:04	10/Nov/2024 11:39	48 Hours 35 Minutes
150	OCC_219	POWERGRID	63 MVAR BUS REACTOR 1 BAY AT SILCHAR	POWERGRID	D	AMP of the bay equipment	11/Nov/2024	08:00	11/Nov/2024	16:00	08/Nov/2024 11:08	10/Nov/2024 11:39	48 Hours 31 Minutes
151	OCC_219	POWERGRID	FILTER BANK 2 SUB BANK 4 at BNC		D	AMP of bay equipment	11/Nov/2024	08:00	11/Nov/2024	16:00	08/Nov/2024 09:56	09/Nov/2024 09:28	23 Hours 32 Minutes
152	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	11/Nov/2024	08:00	11/Nov/2024	16:00	08/Nov/2024 09:56	10/Nov/2024 11:39	49 Hours 39 Minutes
153	OCC_219	POWERGRID	220KV-MISA-KOPILI-2	POWERGRID	D	AMP of Bay Equipments	11/Nov/2024	08:00	11/Nov/2024	16:00	08/Nov/2024 09:56	10/Nov/2024 11:39	49 Hours 39 Minutes
154	OCC_219	POWERGRID	220KV-MARIANI (PG)-MOKOKCHUNG-1	POWERGRID	D	AMP of Bay Equipments	11/Nov/2024	08:00	11/Nov/2024	16:00	08/Nov/2024 11:08	10/Nov/2024 11:39	48 Hours 31 Minutes
155	OCC_219	AEGL	220KV-AGIA-BOKO-1	AEGL	D	CORRIDOR CLEANING	11/Nov/2024	09:00	11/Nov/2024	16:00	08/Nov/2024 11:04	10/Nov/2024 11:39	48 Hours 35 Minutes
156	OCC_219	NEEPCO	220KV-AGBPP-MARIANI (PG)	POWERGRID	C	To check functions/ activation of Auto-Restore, Testing, settings calculations of Distance Protection Relay (MICOM P442 and P443) for Line # 1 & Line # 2 (New-Marioni & Marioni Line).by OEM, GE T&D Retrofitting,testing and commissioning works of new 216 kv,10 kA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	11/Nov/2024	08:00	12/Nov/2024	23:59	08/Nov/2024 09:29	10/Nov/2024 11:39	49 Hours 39 Minutes
<div style="display: flex; justify-content: space-between;"> <div style="text-align: center;">  सक्षम रिठे (सहायक प्रबंधक) Saksham Rithe (Assistant Manager) </div> <div style="text-align: center;">  चित्रंशी घांगरेकर (उप महाप्रबंधक) Chitranshi Ghangrekar (Dy. General Manager) </div> </div>													

157	OCC_219	NAGALAND	132KV-DOYANG-SANIS-1	NAGALAND,DOP	D	Vegetation Clearance	11/Nov/2024	08:00	11/Nov/2024	15:00	08/Nov/2024 17:09	10/Nov/2024 11:39	42 Hours 30 Minutes
158	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	10/Nov/2024	08:00	10/Nov/2024	16:00	07/Nov/2024 09:22	09/Nov/2024 09:39	47 Hours 39 Minutes
159	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400kV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	10/Nov/2024	08:30	10/Nov/2024	13:30	07/Nov/2024 10:17	09/Nov/2024 09:39	47 Hours 22 Minutes
160	OCC_219	NAGALAND	132KV-DOYANG-SANIS-1	NAGALAND,DOP	D	Vegetation Clearance	10/Nov/2024	08:00	10/Nov/2024	15:00	08/Nov/2024 17:12	09/Nov/2024 09:39	16 Hours 27 Minutes
161	OCC_219	POWERGRID	FILTER BANK 1 SUB BANK 1 at BNC		D	AMP of bay equipment	09/Nov/2024	08:00	09/Nov/2024	16:00	07/Nov/2024 10:18	08/Nov/2024 11:20	25 Hours 2 Minutes
162	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	09/Nov/2024	08:00	09/Nov/2024	16:00	06/Nov/2024 09:47	08/Nov/2024 11:20	49 Hours 20 Minutes
163	OCC_219	AEGCL	220KV-MARIANI (AS)-SAMAGURI-2	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	09/Nov/2024	08:00	09/Nov/2024	16:00	06/Nov/2024 12:32	08/Nov/2024 11:20	46 Hours 48 Minutes
164	OCC_219	MEPTCL	220KV-BYRNHAT (KILLING)-MISA-2	MEPTCL	D	For Lines maintenance work	09/Nov/2024	08:00	09/Nov/2024	16:00	06/Nov/2024 04:14	08/Nov/2024 11:20	49 Hours 20 Minutes
165	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400kV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	09/Nov/2024	08:30	09/Nov/2024	13:30	06/Nov/2024 09:51	08/Nov/2024 11:20	49 Hours 20 Minutes
166	OCC_219	NAGALAND	132KV-DOYANG-SANIS-1	NAGALAND,DOP	D	Vegetation Clearance	09/Nov/2024	08:00	09/Nov/2024	15:00	06/Nov/2024 07:21	08/Nov/2024 11:20	49 Hours 20 Minutes
167	OCC_219	POWERGRID	FILTER BANK2 MAIN BAY AT BNC	POWERGRID	D	AMP of bay equipment	08/Nov/2024	08:00	08/Nov/2024	16:00	06/Nov/2024 10:24	07/Nov/2024 10:55	24 Hours 31 Minutes
168	OCC_219	POWERGRID	400KV-BISWANATH CHARIALI-BALIPARA-1 L/R@ BALIPARA - 400KV	POWERGRID	D	AMP OF LINE REACTOR	08/Nov/2024	08:00	08/Nov/2024	16:00	05/Nov/2024 09:51	07/Nov/2024 10:55	48 Hours 55 Minutes
169	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	08/Nov/2024	08:00	08/Nov/2024	16:00	05/Nov/2024 09:51	07/Nov/2024 10:55	48 Hours 55 Minutes
170	OCC_219	AEGCL	220KV-AZARA-BOKO-1	AEGCL	D	CORRIDOR CLEANING	08/Nov/2024	08:00	08/Nov/2024	16:00	05/Nov/2024 10:50	07/Nov/2024 10:55	48 Hours 5 Minutes
171	OCC_219	AEGCL	220KV-MARIANI (AS)-SAMAGURI-2	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	08/Nov/2024	08:00	08/Nov/2024	16:00	05/Nov/2024 10:50	07/Nov/2024 10:55	48 Hours 5 Minutes
172	OCC_219	MEPTCL	220KV-BYRNHAT (KILLING)-MISA-1	MEPTCL	D	For Lines maintenance work	08/Nov/2024	08:00	08/Nov/2024	16:00	05/Nov/2024 08:09	07/Nov/2024 10:55	48 Hours 55 Minutes
173	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400kV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	08/Nov/2024	08:30	08/Nov/2024	13:30	05/Nov/2024 11:53	07/Nov/2024 10:55	47 Hours 2 Minutes
174	OCC_219	NEEPCO	AGBPP - GTG 3	NEEPCO	C	Retrofitting,testing and commissioning works of new 216 kV,10 kA station Medium Duty Gapless (Type-Polymer) Surge Arrester (LA)	08/Nov/2024	08:00	10/Nov/2024	23:59	05/Nov/2024 14:09	07/Nov/2024 10:55	44 Hours 46 Minutes
175	OCC_219	NAGALAND	132KV-DOYANG-MOKOKCHUNG-1	NAGALAND,DOP	D	Vegetation Clearance	08/Nov/2024	08:00	08/Nov/2024	15:00	05/Nov/2024 10:20	07/Nov/2024 10:55	48 Hours 35 Minutes
176	OCC_219	POWERGRID	TIE BAY (429) OF HVDC 800KV BISWANATH CHARIALI POLE 2 AND FUTURE @BISWANATH CHARIALI - 800KV	POWERGRID	D	AMP of bay equipment	07/Nov/2024	08:00	07/Nov/2024	16:00	05/Nov/2024 10:14	06/Nov/2024 10:34	24 Hours 20 Minutes
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">  सक्षम रिठे (सहायक प्रबंधक) Saksham Rithe (Assistant Manager) </div> <div style="text-align: center;">  चित्रांशी घांगरेकर (उप महाप्रबंधक) Chitranshi Ghangrekar (Dy. General Manager) </div> </div>													

177	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	07/Nov/2024	08:00	07/Nov/2024	16:00	04/Nov/2024 08:45	06/Nov/2024 10:34	48 Hours 34 Minutes
178	OCC_219	MEPTCL	BYRNHAT (KILLING) - 220KV - BUS 1	MEPTCL	D	Preventive maintenance of Bus Isolator 89A, of MISA1, Bus coupler, ICT#1	07/Nov/2024	08:00	07/Nov/2024	16:00	04/Nov/2024 05:48	06/Nov/2024 10:34	48 Hours 34 Minutes
179	OCC_219	NEEPCO	RANGANADI - 400KV - BUS 2	NEEPCO	D	To facilitate commissioning of 400KV Bus-A at the earliest to comply with clause no. 44.2(a) CEA Technical Standards for Construction of Electrical Plants and Electric Lines), 2022. Please refer Item C.9 of 216th OCCM and minutes of 217th OCCM E5(7). System Improvement	07/Nov/2024	08:30	07/Nov/2024	13:30	04/Nov/2024 15:20	06/Nov/2024 10:34	43 Hours 14 Minutes
180	OCC_219	NAGALAND	132KV-DOYANG-MOKOKCHUNG-1	NAGALAND,DOP	D	Vegetation Clearance	07/Nov/2024	08:00	07/Nov/2024	15:00	04/Nov/2024 10:00	06/Nov/2024 10:34	48 Hours 34 Minutes
181	OCC_219	POWERGRID	MAIN BAY (429) OF HVDC 800KV BISWANATH CHARIALI POLE 2 @BISWANATH CHARIALI - 800KV	POWERGRID	D	AMP of bay equipment	06/Nov/2024	08:00	06/Nov/2024	16:00	04/Nov/2024 10:37	05/Nov/2024 10:36	23 Hours 59 Minutes
182	OCC_219	POWERGRID	400KV/220KV MISA-ICT-2	POWERGRID	D	AMP of ICT and 220KV Side bay AMP	06/Nov/2024	08:00	06/Nov/2024	16:00	03/Nov/2024 09:36	05/Nov/2024 10:36	48 Hours 36 Minutes
183	OCC_219	POWERGRID	400KV-BALIPARA-BONGAIGAON-4 FSC@ BALIPARA	POWERGRID	D	For Vegetation Cleaning	06/Nov/2024	08:00	06/Nov/2024	16:00	03/Nov/2024 09:36	05/Nov/2024 10:36	48 Hours 36 Minutes
184	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	06/Nov/2024	08:00	06/Nov/2024	16:00	03/Nov/2024 09:36	05/Nov/2024 10:36	48 Hours 36 Minutes
185	OCC_219	AEGCL	220KV-AGIA-BTPS-2	AEGCL	D	CORRIDOR CLEANING	06/Nov/2024	09:00	06/Nov/2024	16:00	03/Nov/2024 11:14	05/Nov/2024 10:36	47 Hours 22 Minutes
186	OCC_219	AEGCL	132KV-HAILAKANDI-PANCHGRAM (NEW)-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	06/Nov/2024	09:00	06/Nov/2024	16:00	03/Nov/2024 11:14	05/Nov/2024 10:36	47 Hours 22 Minutes
187	OCC_219	AEGCL	132KV-BOKAJAN-DIMAPUR(PG)	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	06/Nov/2024	09:00	06/Nov/2024	16:00	03/Nov/2024 11:14	05/Nov/2024 10:36	47 Hours 22 Minutes
188	OCC_219	AEGCL	132KV-JIRIBAM(PG)-PAILAPPOL-1	MSPCL,AEGCL	D	CORRIDOR CLEANING & MAINTENANCE OF LINE	06/Nov/2024	09:00	06/Nov/2024	16:00	03/Nov/2024 11:14	05/Nov/2024 10:36	47 Hours 22 Minutes
189	OCC_219	AEGCL	220KV-MARIANI (AS)-AMGURI-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	06/Nov/2024	08:00	06/Nov/2024	16:00	03/Nov/2024 11:14	05/Nov/2024 10:36	47 Hours 22 Minutes
190	OCC_219	AEGCL	132KV-GOHPUR-NALKATA-1	POWERGRID	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	06/Nov/2024	07:00	06/Nov/2024	14:00	03/Nov/2024 11:14	05/Nov/2024 10:36	47 Hours 22 Minutes
191	OCC_219	NAGALAND	132KV-KOHIMA-KARONG-1	NAGALAND,MSPCL,DOP	D	Vegetation Clearance	06/Nov/2024	08:00	06/Nov/2024	15:00	03/Nov/2024 07:21	05/Nov/2024 10:36	48 Hours 36 Minutes
192	OCC_219	NAGALAND	132KV-DOYANG-MOKOKCHUNG-1	NAGALAND,DOP	D	Vegetation Clearance	06/Nov/2024	08:00	06/Nov/2024	15:00	03/Nov/2024 07:21	05/Nov/2024 10:36	48 Hours 36 Minutes
193	OCC_219	NEEPCO	AGBPP - GTG 5	NEEPCO	C	for Installation Testing & Commissioning of new Lightning Arresters	05/Nov/2024	00:00	07/Nov/2024	23:59	02/Nov/2024 09:01	04/Nov/2024 10:42	48 Hours 42 Minutes
194	OCC_219	POWERGRID	FILTER BANK 1 SUB BANK 3 at BNC		D	AMP of bay equipment	05/Nov/2024	08:00	05/Nov/2024	16:00	03/Nov/2024 09:46	04/Nov/2024 10:42	24 Hours 56 Minutes
195	OCC_219	POWERGRID	MAIN BAY (D2) OF 400KV/220KV MISA-ICT-2 @MISA - 400KV	POWERGRID	D	AMP of Bay Equipments	05/Nov/2024	08:00	05/Nov/2024	16:00	02/Nov/2024 09:01	04/Nov/2024 10:42	48 Hours 42 Minutes
196	OCC_219	POWERGRID	400KV-BALIPARA-BONGAIGAON-3 FSC@ BALIPARA		D	For Vegetation Cleaning	05/Nov/2024	08:00	05/Nov/2024	16:00	02/Nov/2024 09:01	04/Nov/2024 10:42	48 Hours 42 Minutes
197	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	05/Nov/2024	08:00	05/Nov/2024	16:00	02/Nov/2024 15:20	04/Nov/2024 10:42	43 Hours 22 Minutes
198	OCC_219	AEGCL	220KV-AGBPP-TINSUKIA-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	05/Nov/2024	09:00	05/Nov/2024	16:00	02/Nov/2024 11:41	04/Nov/2024 10:42	47 Hours 1 Minutes
199	OCC_219	AEGCL	220KV-JAWAHARNAGAR-SAMAGURI-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	05/Nov/2024	08:00	05/Nov/2024	16:00	02/Nov/2024 11:41	04/Nov/2024 10:42	47 Hours 1 Minutes
200	OCC_219	AEGCL	132KV-GOLAGHAT-MARIANI (AS)-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	05/Nov/2024	08:00	05/Nov/2024	16:00	02/Nov/2024 11:41	04/Nov/2024 10:42	47 Hours 1 Minutes
201	OCC_219	AEGCL	132KV-GOHPUR-NALKATA-1	POWERGRID	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	05/Nov/2024	07:00	05/Nov/2024	14:00	02/Nov/2024 11:41	04/Nov/2024 10:42	47 Hours 1 Minutes
202	OCC_219	MEPTCL	220KV-BYRNHAT (KILLING)-MISA-2	MEPTCL	D	For Lines maintenance work	05/Nov/2024	08:00	05/Nov/2024	16:00	02/Nov/2024 00:51	04/Nov/2024 10:42	48 Hours 42 Minutes
203	OCC_219	MEPTCL	220KV/132KV BYRNHAT (KILLING) - ICT-1	MEPTCL	D	Preventive maintenance of Bus Isolator 89A	05/Nov/2024	08:00	05/Nov/2024	16:00	02/Nov/2024 00:53	04/Nov/2024 10:42	48 Hours 42 Minutes
204	OCC_219	NAGALAND	132KV-DOYANG-MOKOKCHUNG-1	NAGALAND,DOP	D	Vegetation Clearance	05/Nov/2024	08:00	05/Nov/2024	15:00	02/Nov/2024 07:34	04/Nov/2024 10:42	48 Hours 42 Minutes
205	OCC_219	POWERGRID	FILTER BANK 1 SUB BANK 2 at BNC		D	AMP of bay equipment	04/Nov/2024	08:00	04/Nov/2024	16:00	02/Nov/2024 10:25	03/Nov/2024 09:55	23 Hours 30 Minutes
206	OCC_219	POWERGRID	KUMARGHAT - 132KV B/R 1	POWERGRID	D	AMP of Reactor	04/Nov/2024	09:00	04/Nov/2024	16:00	01/Nov/2024 09:47	03/Nov/2024 09:55	47 Hours 55 Minutes

सक्षम
सक्षम रिठे (सहायक प्रबंधक)
Saksham Rithe (Assistant Manager)

चित्रंशी
चित्रंशी घांगरेकर (उप महाप्रबंधक)
Chitranshi Ghangrekar (Dy. General Manager)

207	OCC_219	POWERGRID	400KV/220KV MISA-ICT-3	POWERGRID	D	GD(GAS DENSITY) TRIP LOGIC MODIFICATION WORKS	04/Nov/2024	08:00	04/Nov/2024	16:00	01/Nov/2024 09:47	03/Nov/2024 09:55	47 Hours 55 Minutes
208	OCC_219	AEGCL	220KV-AGIA-BTPS-1	AEGCL	D	CORRIDOR CLEANING	04/Nov/2024	09:00	04/Nov/2024	16:00	01/Nov/2024 11:01	03/Nov/2024 09:55	46 Hours 54 Minutes
209	OCC_219	AEGCL	132KV-SRIKONA-PAILAPPOL-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	04/Nov/2024	09:00	04/Nov/2024	16:00	01/Nov/2024 11:01	03/Nov/2024 09:55	46 Hours 54 Minutes
210	OCC_219	AEGCL	JAWAHARNAGAR-SAMAGURI-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	04/Nov/2024	08:00	04/Nov/2024	16:00	01/Nov/2024 11:01	03/Nov/2024 09:55	46 Hours 54 Minutes
211	OCC_219	MEPTCL	220KV-BYRNHAT (KILLING)-MISA-1	MEPTCL	D	For Lines maintenance work & Preventive maintenance of Bus Isolator 89A	04/Nov/2024	08:00	04/Nov/2024	16:00	01/Nov/2024 01:23	03/Nov/2024 09:55	47 Hours 55 Minutes
212	OCC_219	NTPC	400KV/220KV BGTTP-ICT-2	NTPC	C	Replacement of 400KV Bushings & For Bay equipment PM	04/Nov/2024	09:00	10/Nov/2024	18:00	01/Nov/2024 20:52	03/Nov/2024 09:55	37 Hours 3 Minutes
213	OCC_219	NTPC	220 KV.315 MVA ICT BAY AT BGTTP	NTPC	C	Replacement of 400KV Bushings & For Bay equipment PM	04/Nov/2024	09:00	10/Nov/2024	18:00	01/Nov/2024 20:52	03/Nov/2024 09:55	37 Hours 3 Minutes
214	OCC_219	NTPC	400 KV.315 MVA ICT BAY AT BGTTP	NTPC	C	Replacement of 400KV Bushings & For Bay equipment PM	04/Nov/2024	09:00	10/Nov/2024	18:00	01/Nov/2024 20:52	03/Nov/2024 09:55	37 Hours 3 Minutes
215	OCC_219	NAGALAND	132KV-MELURI-KIPHIRE-1	NAGALAND	D	Vegetation Clearance	04/Nov/2024	08:00	04/Nov/2024	15:00	01/Nov/2024 12:48	03/Nov/2024 09:55	45 Hours 7 Minutes
216	OCC_219	NAGALAND	132KV-DOYANG-MOKOKCHUNG-1	NAGALAND,DOP	D	Vegetation Clearance	04/Nov/2024	08:00	04/Nov/2024	15:00	01/Nov/2024 12:48	03/Nov/2024 09:55	45 Hours 7 Minutes
217	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	03/Nov/2024	08:00	03/Nov/2024	16:00	31/Oct/2024 09:53	02/Nov/2024 10:06	48 Hours 6 Minutes
218	OCC_219	NAGALAND	132KV-MELURI-KIPHIRE-1	NAGALAND	D	Vegetation Clearance	03/Nov/2024	08:00	03/Nov/2024	15:00	31/Oct/2024 18:16	02/Nov/2024 10:06	39 Hours 50 Minutes
219	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	02/Nov/2024	08:00	02/Nov/2024	16:00	30/Oct/2024 08:51	01/Nov/2024 10:32	48 Hours 32 Minutes
220	OCC_219	AEGCL	132KV-RUPAI-CHAPAKHOWA-1	AEGCL	D	CORRIDOR CLEANING	02/Nov/2024	08:30	02/Nov/2024	16:00	30/Oct/2024 10:13	01/Nov/2024 10:32	48 Hours 19 Minutes
221	OCC_219	NTPC	BGTTP - 400KV - BUS 1	NTPC	D	i) For Line 1 PM, Line 1 WT, Line 1 CVT, Line 1 LA PM ii) Bay 2 Equipments PM iii) Alignment of 40289A isolator of bay 2 & bus -1 as 40289A is linked to BUS-1	02/Nov/2024	07:00	02/Nov/2024	16:00	30/Oct/2024 15:11	01/Nov/2024 10:32	43 Hours 21 Minutes
222	OCC_219	NTPC	400 KV BONGAIGAON 1 BAY (401) AT BGTTP	NTPC	D	i) For Line 1 PM, Line 1 WT, Line 1 CVT, Line 1 LA PM ii) Bay 2 Equipments PM iii) Alignment of 40289A isolator of bay 2 & bus -1 as 40289A is linked to BUS-1	02/Nov/2024	07:00	02/Nov/2024	16:00	30/Oct/2024 15:11	01/Nov/2024 10:32	43 Hours 21 Minutes
223	OCC_219	NTPC	400KV-BGTTP-BONGAIGAON-1	POWERGRID	D	i) For Line 1 PM, Line 1 WT, Line 1 CVT, Line 1 LA PM ii) Bay 2 Equipments PM iii) Alignment of 40289A isolator of bay 2 & bus -1 as 40289A is linked to BUS-1	02/Nov/2024	07:00	02/Nov/2024	16:00	30/Oct/2024 15:11	01/Nov/2024 10:32	43 Hours 21 Minutes
224	OCC_219	NAGALAND	132KV-MELURI-KIPHIRE-1	NAGALAND	D	Vegetation Clearance	02/Nov/2024	08:00	02/Nov/2024	15:00	30/Oct/2024 10:10	01/Nov/2024 10:32	48 Hours 22 Minutes
225	OCC_219	POWERGRID	132KV-HAFLONG-JIRIBAM-1	POWERGRID	D	For Installation of TLA	01/Nov/2024	08:00	01/Nov/2024	16:00	29/Oct/2024 09:59	31/Oct/2024 09:38	47 Hours 38 Minutes
226	OCC_219	POWERGRID	220KV-MISA-KOPIII-3	POWERGRID	D	For repairing of conductor between span 30-29 of 220 KV Misa Kopiii TL CKT-III	01/Nov/2024	08:00	01/Nov/2024	16:00	29/Oct/2024 09:59	31/Oct/2024 09:38	47 Hours 38 Minutes
227	OCC_219	AEGCL	132KV-HAILAKANDI-DULLAVCHERRA-1	AEGCL	D	PREVENTIVE MAINTENANCE & CORRIDOR CLEANING	01/Nov/2024	09:00	01/Nov/2024	16:00	29/Oct/2024 12:10	31/Oct/2024 09:38	45 Hours 28 Minutes
228	OCC_219	NTPC	400KV-BGTTP-BONGAIGAON-2	POWERGRID	D	i) For Line 2 PM, Line 2 WT, Line 2 CVT, Line 2 LA PM ii) Bay 1 Equipments PM iii) Alignment of 40189B isolator of bay 1 with bus -2 as 40189B is linked to BUS-2	01/Nov/2024	07:00	01/Nov/2024	16:00	29/Oct/2024 12:38	31/Oct/2024 09:38	45 Hours 0 Minutes
229	OCC_219	NTPC	400 KV BONGAIGAON 2 BAY (402) AT BGTTP	NTPC	D	i) For Line 2 PM, Line 2 WT, Line 2 CVT, Line 2 LA PM ii) Bay 1 Equipments PM iii) Alignment of 40189B isolator of bay 1 with bus -2 as 40189B is linked to BUS-2	01/Nov/2024	07:00	01/Nov/2024	16:00	29/Oct/2024 12:38	31/Oct/2024 09:38	45 Hours 0 Minutes
230	OCC_219	NTPC	BGTTP - 400KV - BUS 2	NTPC	D	i) For Line 2 PM, Line 2 WT, Line 2 CVT, Line 2 LA PM ii) Bay 1 Equipments PM iii) Alignment of 40189B isolator of bay 1 with bus -2 as 40189B is linked to BUS-2	01/Nov/2024	07:00	01/Nov/2024	16:00	29/Oct/2024 12:38	31/Oct/2024 09:38	45 Hours 0 Minutes
231	OCC_219	NAGALAND	132KV-MELURI-KIPHIRE-1	NAGALAND	D	Vegetation Clearance	01/Nov/2024	08:00	01/Nov/2024	15:00	29/Oct/2024 10:35	31/Oct/2024 09:38	47 Hours 3 Minutes
<div style="display: flex; justify-content: space-between; align-items: center;"> <div style="text-align: center;">  सक्षम रिठे (सहायक प्रबंधक) Saksham Rithe (Assistant Manager) </div> <div style="text-align: center;">  चित्रांशी घांगरेकर (उप महाप्रबंधक) Chitranshi Ghangrekar (Dy. General Manager) </div> </div>													